



Tecnimont S.p.A.

4274_CONST

ALBA PROJECT-PP AND PEL PLANTS


MOD-ITP-XL_220 RELEASE OF SPOOLS FROM WORKSHOP
 Rev.1

Report n°

IP-WSR-P-310-000448_RFI6152_MOD-ITP-XL_220

RFI Nr.:

Date :

Unit -

Plant Area -

Isometric Number

Inspection Package Number **IP-WSR-P-310-000448_RFI6152 - IP Spool Release From Workshop**

Sheet 01/01

The Present Inspection Package contains the following Elements:

7112-DMW64001-3-SP09-03098;7112-DMW64001-3-SP08-03097;7112-DMW64001-3-SP07-03096;7112-DMW64001-2-SP06-03101;7112-DMW64001-2-SP05-03100;7112-DMW64001-2-SP04-03099;5111-A91F69-2-SP06-00922;5111-A91F69-2-SP05-00921;4222-A91F51-2-SP01-00792;4111-TEA11013-1-SP02-00911;4111-TEA1013-1-SP01-00910;4111-TEA10007-3-SP05-00909;4111-TEA10007-1-SP01-00905;3221-SWW92005-3-SP06-00689;3221-SWW92005-3-SP05-00688;3221-SWW92005-3-SP04-00687;3221-SWW92005-3-SP03-00686;3221-SWW92001-2-SP04-00671;3221-SWW92001-2-SP03-00670;3211-SWW91H17-2-SP03-01110;3211-SWW91H04-1-SP01-01080;2211-PEP71A01-1-SP02-00456;2211-VG62J02-2-SP07-00456;2211-VG62J02-2-SP06-00455;2211-VG62H01-2-SP02-01093;2211-VG62H01-2-SP01-01092;2211-PEP71A05-2-SP03-00434;2211-PEP71A01-1-SP02-00426;2211-PCW70B02-1-SP02-00985;2211-PCW70B02-1-SP01-00984;2211-LA62B03-3-SP01-00978;2211-DMW91Q01-1-SP13-03069;2211-DMW91Q01-1-SP12-03068;2131-LO52C01-1-SP02-00866;2131-LO52C01-1-SP01-00865;2121-LO40B04-2-SP06-01157;2121-LO40B04-2-SP05-01156;2121-LO40B04-2-SP07-01071;2121-LO40B04-2-SP04-01070;2121-A91F63-6-SP11-00494;2121-A91F63-6-SP10-00493;2121-A91F63-6-SP09-00492;2121-A91F63-5-SP03-00491;2121-A91F63-5-SP02-00490;2121-A91F63-5-SP01-00489;2121-A91F62-9-SP08-00479;2121-A91F13-1-SP03-01122;2121-A91F13-1-SP05-00996;2121-A91F13-1-SP04-00995;2121-A91F13-1-SP02-00994;2121-A91F13-1-SP01-00993;1211-VA89003-1-SP02-00976;1211-VA89003-1-SP01-00975;1211-LO89006-1-SP03-00355;1211-LO89006-1-SP02-00354;1211-LO89006-1-SP01-00353;1211-DMW64001-5-SP13-03062;1211-DMW64001-5-SP12-03061;1211-DMW64001-5-SP11-03060;1211-DMW64001-1-SP02-03051;1211-DMW64001-1-SP01-03050;1127-PN52028-1-SP01-00863;1127-PN52025-1-SP02-01048;1127-PN52025-1-SP01-01047;1127-PN52024-2-SP03-00829;1127-PN52024-2-SP02-00828;1127-PN52024-1-SP01-00827;1126-LO36006-1-SP04-01053;1126-LO36006-1-SP05-01052

Spool No.	Ready for destination to: P: Painting (1) W: Wrapping F: Field	NDE Class	Check List					
			Visual Inspect	Traceability OK (2)	Pending NDE / PMI (Yes/No/NA)	PWHT / HARDNESS (Yes/No/NA)	Inside Cleaning (3) (Yes/No/NA)	Spool Identified (Yes/No/NA)

LEGEND OF CHECK RESULT	<input checked="" type="checkbox"/> Checked & NOT Accepted	<input type="checkbox"/> Checked & Accepted	N.A.	Not Applicable	Y/N	Punch List Produced
			Date [DD-MMM-YYYY]	Name	Signature	 Sergio Morales Collantes
SUBCONTRACTOR	04-12-2024					
CONTRACTOR						
COMPANY						
(Free)	04-12-2024		Riccardo Mancino			

04.Dec.24


 On behalf of Tecnimont/R
 Piping Supervisor
 R. Mancino



Tecnimont S.p.A.

REPSOL POLIMEROS
SA

4274_CONST

ALBA PROJECT-PP AND PEL PLANTS

MOD-ITP-XL_220 RELEASE OF SPOOLS FROM WORKSHOP
Rev.1Report n°
IP-WSR-P-310-000448_RFI6152_MOD-ITP-XL_220

RFI Nr.: Date :

Unit -

Plant Area -

Isometric Number

Inspection Package Number **IP-WSR-P-310-000448_RFI6152 - IP Spool Release From Workshop**

Sheet 01/01

The Present Inspection Package contains the following Elements:

7112-DMW64001-3-SP09-03098;7112-DMW64001-3-SP08-03097;7112-DMW64001-3-SP07-03096;7112-DMW64001-2-SP06-03101;7112-DMW64001-2-SP05-03100;7112-DMW64001-2-SP04-03099;5111-IA91F69-2-SP06-00922;5111-IA91F69-2-SP05-00921;4222-IA91F51-2-SP01-00792;4111-TEA11013-1-SP02-00911;4111-TEA1013-1-SP01-00910;4111-TEA10007-3-SP05-00909;4111-TEA10007-1-SP01-00905;3221-SWW92005-3-SP06-00689;3221-SWW92005-3-SP05-00688;3221-SWW92005-3-SP04-00687;3221-SWW92005-3-SP03-00686;3221-SWW92001-2-SP04-00671;3221-SWW92001-2-SP03-00670;3211-SWW91H17-2-SP03-01110;3211-SWW91H04-1-SP01-01080;2211-PEP71A01-2-SP07-00456;2211-VG62J02-2-SP06-00455;2211-VG62H01-2-SP02-01092;2211-PEP71A05-2-SP03-00434;2211-PEP71A01-1-SP02-00426;2211-PCW70B02-1-SP02-00985;2211-PCW70B02-1-SP01-00984;2211-LA62B03-3-SP01-00978;2211-DMW91Q01-1-SP13-03069;2211-DMW91Q01-1-SP12-03068;2131-LO52C01-1-SP02-00866;2131-LO52C01-1-SP01-00865;2121-LO40B04-2-SP06-01157;2121-LO40B04-2-SP05-01156;2121-LO40B04-2-SP07-01071;2121-LO40B04-2-SP04-01070;2121-IA91F63-6-SP11-00494;2121-IA91F63-6-SP10-00493;2121-IA91F63-6-SP09-00492;2121-IA91F63-5-SP03-00491;2121-IA91F63-5-SP02-00490;2121-IA91F63-5-SP01-00489;2121-IA91F62-9-SP08-00479;2121-IA91F13-1-SP03-01122;2121-IA91F13-1-SP05-00996;2121-IA91F13-1-SP04-00995;2121-IA91F13-1-SP02-00994;2121-IA91F13-1-SP01-00993;1211-VA89003-1-SP02-00976;1211-VA89003-1-SP01-00975;1211-LO89006-1-SP03-00355;1211-LO89006-1-SP02-00354;1211-LO89006-1-SP01-00353;1211-DMW64001-5-SP13-03062;1211-DMW64001-5-SP12-03061;1211-DMW64001-5-SP11-03060;1211-DMW64001-1-SP02-03051;1211-DMW64001-1-SP01-03050;1127-PN52028-1-SP01-00863;1127-PN52025-1-SP02-01048;1127-PN52025-1-SP01-0147;1127-PN52024-2-SP03-00829;1127-PN52024-2-SP02-00828;1127-PN52024-1-SP01-00827;1126-LO36006-1-SP04-01053;1126-LO36006-1-SP05-01052


NOTES (*) : 4274-XH-PQ-00000001

1) Painting cycle to be indicated.

2) Refer to: **4274-LZ-PC-00000214** (COMPANY 4001008GEN-PC-214) "Management of Site Metallic Welding Activities" and **4274-LZ-PC-00000215** (COMPANY 4001008GEN-PC-215) "Procedure for Traceability of Piping Material"3) Refer to: **4274-XH-SG-00000003** (COMPANY 45-L-45-000-2-00-80005) "Specification for Piping Fabrication & Erection Amendment to EC-L-51.01 and EC-L-51.02" and **4274-XH-PQ-00000001** (COMPANY 45-L-45-000-2-00-80081) "Inspection and Test Plan for Steel Piping Works"

LEGEND OF CHECK RESULT	<input checked="" type="checkbox"/> Checked & NOT Accepted	<input type="checkbox"/> Checked & Accepted	N.A.	Not Applicable	Y / N	Punch List Produced
SUBCONTRACTOR	Date [DD-MMM-YYYY]	Name		Signature		 Sergio Morales Collantes CIF B-46877995
CONTRACTOR	04-12-2024					
COMPANY						
(Free)	04-12-2024	Riccardo Mancino				

On behalf of Tecnimont/R
Piping Supervisor
R. Mancino
04.Dec.24


		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th colspan="6" style="text-align: center;">BILL OF MATERIAL</th> </tr> <tr> <th colspan="6" style="text-align: center;">PIPE</th> </tr> <tr> <th>ITEM</th> <th>LENGTH</th> <th>DIAMETER</th> <th>SCH/mm</th> <th>DESCRIPTION / MATERIAL</th> <th>ITEM CODE</th> </tr> </thead> <tbody> <tr> <td>1.1</td> <td>0,114</td> <td>3"</td> <td>S-10S</td> <td>PIPE - A312-TP304/304L DUAL GR BE SMLS BExBE</td> <td>I3364303</td> </tr> <tr> <td>1.2</td> <td>0,454</td> <td>3"</td> <td>S-10S</td> <td>PIPE - A312-TP304/304L DUAL GR BE SMLS BExBE</td> <td>I3364303</td> </tr> </tbody> </table> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th colspan="6" style="text-align: center;">FITTINGS</th> </tr> <tr> <th>ITEM</th> <th>QT</th> <th>DIAMETER</th> <th>SCH/mm</th> <th>DESCRIPTION / MATERIAL</th> <th>ITEM CODE</th> </tr> </thead> <tbody> <tr> <td>3.1</td> <td>1</td> <td>3"</td> <td>S-10S</td> <td>90 LR ELBOW ASME B16.9 A403-WP304/304L DG BE SMLS</td> <td>I2259134</td> </tr> <tr> <td>4.1</td> <td>1</td> <td>3"</td> <td>S-10S</td> <td>45 LR ELBOW ASME B16.9 A403-WP304/304L DG BE SMLS</td> <td>I2259146</td> </tr> <tr> <td>5.1</td> <td>1</td> <td>3"</td> <td>S-10S</td> <td>90 LR ELBOW ASME B16.9 A403-WP304/304L DG BE SMLS</td> <td>I2259134</td> </tr> </tbody> </table> <div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <p>P2308S 01070</p>  <p>2121-LO40B04-2-SP04-01070</p> </div> <div style="width: 45%;"> <p>Weld Map Sticker</p> </div> </div>	BILL OF MATERIAL						PIPE						ITEM	LENGTH	DIAMETER	SCH/mm	DESCRIPTION / MATERIAL	ITEM CODE	1.1	0,114	3"	S-10S	PIPE - A312-TP304/304L DUAL GR BE SMLS BExBE	I3364303	1.2	0,454	3"	S-10S	PIPE - A312-TP304/304L DUAL GR BE SMLS BExBE	I3364303	FITTINGS						ITEM	QT	DIAMETER	SCH/mm	DESCRIPTION / MATERIAL	ITEM CODE	3.1	1	3"	S-10S	90 LR ELBOW ASME B16.9 A403-WP304/304L DG BE SMLS	I2259134	4.1	1	3"	S-10S	45 LR ELBOW ASME B16.9 A403-WP304/304L DG BE SMLS	I2259146	5.1	1	3"	S-10S	90 LR ELBOW ASME B16.9 A403-WP304/304L DG BE SMLS	I2259134
BILL OF MATERIAL																																																														
PIPE																																																														
ITEM	LENGTH	DIAMETER	SCH/mm	DESCRIPTION / MATERIAL	ITEM CODE																																																									
1.1	0,114	3"	S-10S	PIPE - A312-TP304/304L DUAL GR BE SMLS BExBE	I3364303																																																									
1.2	0,454	3"	S-10S	PIPE - A312-TP304/304L DUAL GR BE SMLS BExBE	I3364303																																																									
FITTINGS																																																														
ITEM	QT	DIAMETER	SCH/mm	DESCRIPTION / MATERIAL	ITEM CODE																																																									
3.1	1	3"	S-10S	90 LR ELBOW ASME B16.9 A403-WP304/304L DG BE SMLS	I2259134																																																									
4.1	1	3"	S-10S	45 LR ELBOW ASME B16.9 A403-WP304/304L DG BE SMLS	I2259146																																																									
5.1	1	3"	S-10S	90 LR ELBOW ASME B16.9 A403-WP304/304L DG BE SMLS	I2259134																																																									
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Rev.</th> <th>Date</th> <th>DRW</th> <th>Check 1</th> <th>Check 2</th> <th></th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Marking Color: GREEN</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Weld Class: QXB-55-M</td> </tr> <tr> <td>01</td> <td>09/07/2024</td> <td>SFA</td> <td>AZA</td> <td></td> <td>Paint System: NR</td> </tr> </tbody> </table>	Rev.	Date	DRW	Check 1	Check 2							Marking Color: GREEN						Weld Class: QXB-55-M	01	09/07/2024	SFA	AZA		Paint System: NR	<p style="text-align: center;">Sergio Morales</p> <p style="text-align: center;">Date: 07-11-24</p> <p style="text-align: center;"></p>	<p style="text-align: center;">On behalf of Tecnimont/R Piping Supervisor R. Mancino 29-11-24 </p> <p style="text-align: center;"> boccard Alliance for success Boccard Portugal, Lda.</p>																																				
Rev.	Date	DRW	Check 1	Check 2																																																										
					Marking Color: GREEN																																																									
					Weld Class: QXB-55-M																																																									
01	09/07/2024	SFA	AZA		Paint System: NR																																																									
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Construction Code:</th> <th>ASME B31.3</th> <th>% RT -</th> <th>YES</th> <th>% UT -</th> <th>NO</th> <th>Hydro:</th> <th>NO</th> <th>ID Cleaning:</th> <th>YES</th> <th>Piece Mark</th> <th>Ref. Drawing</th> <th>Job #</th> <th>Spool #</th> <th>Project</th> </tr> </thead> <tbody> <tr> <td>Acc Criteria:</td> <td>ASME B31.3</td> <td>% PT -</td> <td>YES</td> <td>% FE -</td> <td>NO</td> <td>PWHT:</td> <td>NO</td> <td>OD Cleaning:</td> <td>YES</td> <td rowspan="2" style="text-align: center;">2121-LO40B04-2-SP04-01070</td> <td rowspan="2" style="text-align: center;">2121-LO40B04-2</td> <td rowspan="2" style="text-align: center;">P2308S</td> <td rowspan="2" style="text-align: center;">01070</td> <td rowspan="2" style="text-align: center;">REPSOL PROJETO ALBA NERVION</td> </tr> <tr> <td>Metal Tag:</td> <td>YES</td> <td>% MT -</td> <td>NO</td> <td>% PMI -</td> <td>YES</td> <td>BHN% -</td> <td>NO</td> <td>Tolerances:</td> <td>ASME B31.3</td> </tr> </tbody> </table>					Construction Code:	ASME B31.3	% RT -	YES	% UT -	NO	Hydro:	NO	ID Cleaning:	YES	Piece Mark	Ref. Drawing	Job #	Spool #	Project	Acc Criteria:	ASME B31.3	% PT -	YES	% FE -	NO	PWHT:	NO	OD Cleaning:	YES	2121-LO40B04-2-SP04-01070	2121-LO40B04-2	P2308S	01070	REPSOL PROJETO ALBA NERVION	Metal Tag:	YES	% MT -	NO	% PMI -	YES	BHN% -	NO	Tolerances:	ASME B31.3	F324-302-0																	
Construction Code:	ASME B31.3	% RT -	YES	% UT -	NO	Hydro:	NO	ID Cleaning:	YES	Piece Mark	Ref. Drawing	Job #	Spool #	Project																																																
Acc Criteria:	ASME B31.3	% PT -	YES	% FE -	NO	PWHT:	NO	OD Cleaning:	YES	2121-LO40B04-2-SP04-01070	2121-LO40B04-2	P2308S	01070	REPSOL PROJETO ALBA NERVION																																																
Metal Tag:	YES	% MT -	NO	% PMI -	YES	BHN% -	NO	Tolerances:	ASME B31.3																																																					

Spool Material List

Contract : P2308

Client NERVION

Job : P2308S

Project ALBA

Job	Spool	Piece Mark	Drawing	Rev			
Item No Tag No ID No	Qty	Size1 Sch1	Size2 Sch2	Description	Heat No MTR No Folder No	Unit Weight Kgs	Weight Kgs
P2308S	01070	2121-LO40B04-2-SP04-01070		2121-LO40B04-2		01	
1.1	,114	3.0000 S10S	0.0000 NA	PIPE, SEAMLESS, A312-TP304L	N01392 0530	6,45	0,74
40400							
1.2	,454	3.0000 S10S	0.0000 NA	PIPE, SEAMLESS, A312-TP304L	N01392 0530	6,45	2,93
40400							
4.1	1	3.0000 S10S	0.0000 NA	45 ELL, SEAMLESS, A403-WP304L	JSG2310019 0458	0,61	0,61
42796							
3.1	1	3.0000 S10S	0.0000 NA	90 LR ELL, SEAMLESS, A403-WP304L	JSG2310019 0464	1,22	1,22
42972							
5.1	1	3.0000 S10S	0.0000 NA	90 LR ELL, SEAMLESS, A403-WP304L	JSG2310019 0464	1,22	1,22
42972							

On behalf of Tecnimont/R
 Piping Supervisor
 R. Mancino
 29-11-24



Number of Items : 5

Total Weight : 6,71

Signature	QA	Client
	Date	Sergio Morales Date: 07-11-24
		



CTA Group
This document is reproduced by a computerized system and is conform to the original
Customer : TECNIMONT SPA AFC

13

Kg 141

Mt 22,13

Pz No.: 4

Heat No.: N01392

Cta's job: OC0000319 Date: 29/02/2024

P.O. No.: PO:

Item: I3364303

7500118753 N.PRO: 4274 - PP+PE SINES (PORTUGAL) EPC

REGD. OFFICE :
'Suraj House',
Opp. Usmangura Garden, Ashram Road,
Ahmedabad - 380 014, Gujarat (INDIA)
Tel. : 0091-79-2754 0720 / 2754 0721
Fax : 0091-79-2754 0722
Email : suraj@surajgroup.com



F / QA / 24 REV. NO. 10

WORKS :
Survey No. 779/A, Thol, Kadi - Sanand Highway,
Tal-Kadi, Dist. Mehsana, Gujarat (India)
Tel. : (02764) 274216 / 27417 Fax : (02764) 274419
Email : quality@surajgroup.com
Visit us at www.surajgroup.com

INSPECTION CERTIFICATE

In Accordance with EN 10204/3.1

Customer: Commerciale Tubi Acciaio S.P.A.	T.C No : 252	Date: 30.09.2023
Product : Austenitic S.S Seamless Cold Finish, Solution Annealed, Pickled & Passivated Pipes.	P.O.No : OS-0000037 REV 0	Date: 26.09.2023
	W.O.No : 2324/OEP40004	Date: 17.04.2023

Sr. No.	Specification	Grade	Heat No.	Dimensions		Quantity			Hydro Test Pressure (Psi)
				NPS	SCH	Length Mtr	Pcs	Total Meter	
14	ASTM A-312 Ed.2021 SA-312 of ASME Sec.II Part "A" Ed.2021 ASME B36.19, EN 10216-5 TC1 NACE MR 0175/ISO 15156, NACE MR 0103	TP 304/304L 1.4301/ 1.4307	N01392	3	10S	RL	76	430.300	1100

Chemical Analysis %

Heat No.	Required	C	Mn	P	S	Si	Cr	Ni	Mo	N	Ti
	Min	--	--	--	--	--	18.00	8.00	--	--	--
	Max	0.030	2.00	0.040	0.015	1.00	19.50	10.00	--	0.100	--
N01392	Heat Analysis	0.028	1.05	0.035	0.010	0.45	18.09	8.06	--	0.076	--

Mechanical Test

Heat No.	Required					Gauge Width	Flattening Test	Hardness Test	Impact Test		IGC Test			
	Tensile strength Mpa	Yield strength		Elongation %					100 Joule		ASTM A-262 Practice "E" & ISO 3651-2 Method "A"			
		Rp0.2% Mpa	Rp1 % Mpa	GL 50 mm	GL 5.65VA				Max-90 HRB	Min.(AVG)				
MAX	680	--	--	--	--				100 Joule					
MIN	515	205	230	35	40				Min.(AVG)					
N01392	621.53	318.24	334.87	54.96	55.23	25.40	Satisfactory	76-78	N/A		Satisfactory			

Heat Treatment : Solution annealing conducted at 1045-1060°C temperature and rapid water quenching after final cold process.

Marking on pipes: SURAJ LTD SPECIFICATION GRADE SIZE
CFD EN 10216-5 TC1 EN GRADE HEAT NO. _____ P O NO. _____

Remarks:

- * 100% Hydro test done at required pressure for 10 second holding time found satisfactory without any leakage.
- * 100% Visual, Dimensions(OD/THK/LENGTH) & Product Marking checked-satisfy the requirement of specification.
- * 100% Positive Material Identification (PMI) done by SL & conforming to grade as per specification.
- * Intergranular Corrosion Test (IGC) Conducted as per ASTM A262 Pr"E" & ISO 3651-2 method-A-No crack observed on bend portion at 20X.
- * Pickling and Passivation Conducted as per ASTM A-380.
- * "Approved acc,to AD 2000-MERKBLATT W0 and certified acc.to PED (2014/68/EU) by certification body for pressure equipment of TUV NORD SYSTEMS (NOTIFIED BODY,REG NO.;0045)"
- * Tensile test piece taken from the same lot as certified and tested in longitudinal direction.
- * Melting process:EAF+AOD & Material is free of mercury & radioactive contamination.

Prepared by



For, Suraj Limited.

C.I.Nayak

Page no. 03 of 12 Dept,Head Quality

We hereby certify that the material described herein are in accordance with the specification and results comply with the requirements of the purchase order.

APPLUS OBO TCM COMMERCIALE TUBI ACCIAIO S.p.A.
28.03.24 QUALITY CONTROL DEPARTMENT

MATERIAL TEST CERTIFICATE

EN10204 3.1

MANUFACTURER: Yingkou Guangming Pipeline Industry Co.,Ltd

MATERIAL: ASTM A403 WP304/304L P.O NO: 1179/2023/OF

DIMENSION: ASME B16.9 WORK NO: GMPCFP2312363

CUSTOMER: Chero Piping S.p.A.

DATE: April.10th,2024

PAGE NO: 17/29

NO. No.	POS .No.	CHERO CODE	COMMESA COMMISSIONA	PRODUCT & SIZE	QUANTITY PCS	MFG NO. (HEAT NO.)	CHEMICAL COMPOSITION%							
							MIN	C	Si	Mn	P	S	Ni	Cr
62	130	C45LRB1XB 0001.ZZW	OC/2023/90 3/1110	SIZE: 2 - SCHED.S-10S 45 LR ELBOW A403- WP304/304L DG BE SMLS ASME B16.9	5	JSG2310018	0.030	1.00	2.00	0.045	0.030	8.00	18.00	-
63	140	C45LRB1XB 000N.ZZW	OC/2023/90 3/1120	SIZE: 3 - SCHED.S-10S 45 LR ELBOW A403- WP304/304L DG BE SMLS ASME B16.9	5	JSG2310019	0.024	0.51	1.24	0.025	0.012	8.17	18.45	-
64	150	C45LRB1XB 000R.ZZW	OC/2023/90 3/1140	SIZE: 6 - SCHED.S-10S 45 LR ELBOW A403- WP304/304L DG BE SMLS ASME B16.9	7	JSG2312024	0.027	0.47	1.24	0.028	0.013	8.26	18.41	-
65	160	C45LRB1XB 000W- ZZW	OC/2023/90 3/1420	SIZE: 14 - SCHED.S-10S 45 LR ELBOW A403- WP304/304LWX DG BE - ASME B16.9	3	JSB2312106	0.025	0.44	1.40	0.023	0.003	8.02	18.40	-

PHYSICAL TEST

NO. No.	POS .No.	CHERO CODE	COMMESA COMMISSIONA	CHARGE NO	STANDARD	YIELD STRENGTH MPA(N/mm ²)	TENSILE STRENGTH MPA(N/mm ²)	ELONGATION	HARDNESS HB	VISUAL INSPECTION	DIMENSION INSPECTION	PMI TESTING		
					MIN	MAX	MIN	MAX	MIN	MAX				
62	130	C45LRB1XB 0001.ZZW	OC/2023/90 3/1110	JSG2310018	250	660	52	-	GOOD	GOOD	OK			
63	140	C45LRB1XB 000N.ZZW	OC/2023/90 3/1120	JSG2310019	256	665	54	-	GOOD	GOOD	OK			
64	150	C45LRB1XB 000R.ZZW	OC/2023/90 3/1140	JSG2312024	273	674	62	-	GOOD	GOOD	OK			
65	160	C45LRB1XB 000W- ZZW	OC/2023/90 3/1420	JSB2312106	279	638	56	Yuan Yuan	GOOD	GOOD	OK			

NOTE:

1. HEAT TREATMENT: SOLUTION ANNEALED TEMPERATURE 1050°C X0.5HR, COOLING IN WATER.

WE HEREBY CERTIFY THAT THE PRODUCT DESCRIBED HEREIN HAS BEEN MANUFACTURED IN ACCORDANCE WITH THE SPECIFICATIONS CONCERNED AND ALSO WITH THE PURCHASER'S REQUIREMENTS AND THAT THE TEST RESULTS SHOWN HEREIN ARE CORRECT AND WE CONFIRM THAT P.M.I HAS BEEN DONE.

Prime 4 030 TCN

2024.04.17

THE TEST RESULTS SHOWN HEREIN ARE CORRECT AND WE CONFIRM THAT P.M.I HAS BEEN DONE.

CHIEF OF INSPECTION DEPARTMENT



MATERIAL TEST CERTIFICATE

EN10204 3.1

MANUFACTURER: Yingkou Guangming Pipeline Industry Co.,Ltd

MATERIAL: ASTM A403 WP304/304L

DIMENSION: ASME B16.9

WORK NO: GMPPFCP2312363

DATE: April.10th,2024

PAGE NO: 20/29

CUSTOMER: Chero Piping S.p.A.

NO.	POS .No.	CHERO CODE	COMMESA COMMESA	PRODUCT & SIZE	QUANTITY	MFG NO. (HEAT NO.)	CHEMICAL COMPOSITION%					
							MIN	C	Si	Mn	P	S
						PCS	MAX	0.030	1.00	2.00	0.045	0.030
74	310	C90LRB1XB 0001.ZZW	OC/2023/90 3/1040	SIZE: 2 - SCHED.S-10S 90 LR ELBOW A403- WP304/304L DG BE SMLS ASME B16.9	58	NY230506AT08	0.015	0.39	1.34	0.036	0.009	8.02
75	320	C90LRB1XB 000N.ZZW	OC/2023/90 3/1060	SIZE: 3 - SCHED.S-10S 90 LR ELBOW A403- WP304/304L DG BE SMLS ASME B16.9	16	JSG2310019	0.027	0.54	1.22	0.026	0.015	8.11
76	330	C90LRB1XB 000P.ZZW	OC/2023/90 3/1080	SIZE: 4 - SCHED.S-10S 90 LR ELBOW A403- WP304/304L DG BE SMLS ASME B16.9	4	JSG2312020	0.028	0.44	1.23	0.027	0.010	8.28
77	340	C90LRB1XB 000R.ZZW	OC/2023/90 3/1090	SIZE: 6 - SCHED.S-10S 90 LR ELBOW A403- WP304/304L DG BE SMLS ASME B16.9	2	JSG2312024	0.027	0.47	1.24	0.028	0.013	8.26
PHYSICAL TEST												
NO.	POS .No.	CHERO CODE	COMMESA COMMESA	CHARGE NO	STANDARD	YIELD STRENGTH MPA(N/mm ²)	TENSILE STRENGTH MPA(N/mm ²)	ELONGATION %	HARDNESS HB	VISUAL INSPECTION	DIMENSION INSPECTION	PMI TESTING
					MIN	170	485	28	-			
					MAX				-			
74	310	C90LRB1XB 0001.ZZW	OC/2023/90 3/1040	NY230506AT08	299	611	51	-	GOOD	GOOD	GOOD	OK
75	320	C90LRB1XB 000N.ZZW	OC/2023/90 3/1060	JSG2310019	256	665	54	-	GOOD	GOOD	GOOD	OK
76	330	C90LRB1XB 000P.ZZW	OC/2023/90 3/1080	JSG2312020	279	680	66	-	GOOD	GOOD	GOOD	OK
77	340	C90LRB1XB 000R.ZZW	OC/2023/90 3/1090	JSG2312024	273	674	62	Yuan Yuan	GOOD	GOOD	GOOD	OK

NOTE:


1. HEAT TREATMENT: SOLUTION ANNEALED TEMPERATURE 1050°C X 0.5HR, COOLING IN WATER.

WE HEREBY CERTIFY THAT THE PRODUCT DESCRIBED HEREIN HAS BEEN MANUFACTURED IN ACCORDANCE WITH THE SPECIFICATIONS CONCERNED AND ALSO WITH THE PURCHASER'S REQUIREMENTS AND THAT THE TEST RESULTS SHOWN HEREIN ARE CORRECT AND WE CONFIRM THAT P.M.I HAS BEEN DONE.

CHIEF OF INSPECTION DEPARTMENT

Prime 4 030 TCN

2024.4.7





Contract : P2300

Drawing : 2121-LO40B04-2

Welding and QC Report Per Spool

Job : P2300S

Material : Stainless Steel 304, 316, 317

Client : NERVION

Revision : 01

Spool : 01070

Spec : QXB-55-M

Project : ALBA

Piece Mark : 2121-LO40B04-2-SP04-01070

Weld data

Welding

Control

Weld No.	Type	Dia	Sch	Weld Proc.	1st Pass	1st MTR	Final Pass	Final MTR	Dim	Date DIM	Visual	Date Visual	PT	Date PT	MT	Date MT	PMI	Date PMI	Ferite	Date Ferrite	PWHT	Date PWHT	BHN	Date BHN	Ultra	Date UT	Xray	Date Xray
0008	BW	3	S10S	MW.26_BW	BC	14-08-2024	4712055	BC	14-08-2024	4712055			001157	16-10-2024				001208	21-10-2024							000360	16-10-2024	
0009	BW	3	S10S	MW.26_BW	BC	14-08-2024	4712055	BC	14-08-2024	4712055			001157	16-10-2024				001208	21-10-2024									
0010	BW	3	S10S	MW.26_BW	BC	16-08-2024	4712055	BC	16-08-2024	4712055			001157	16-10-2024				001208	21-10-2024									
0011	BW	3	S10S	MW.26_BW	BC	16-08-2024	4712055	BC	16-08-2024	4712055			001157	16-10-2024				001208	21-10-2024									

On behalf of Tecnimont
QC Welding InspectorGABRIEL HOFFENAU
ISO EWTG/ASME DOL/ASME DOL Level 2
VT/PMT/TÜV TÜV PA

29/11/2024

Notes:

Signature

Date

Boccard Portugal QC	Client
	Sergio Morales Date: 07-11-24
23-10-2024 15:24:39	



Shop QC Inspection Report

P2308-001200

Client : NERVION
Contract : P2308 / Project : ALBA
Material: Stainless Steel 304, 316, 317

Job number: P2308S
Spool N°: 01070
Piece Mark: 2121-LO40B04-2-SP04-01070

Procedure / Instruction reference: 20.2 IT 011 MF 324 - Rev: A


Control Date: 16-10-2024

Remarks: The results refer to the controlled items

Actions / Tasks List	Required		Done/ Identified
	Yes	No	
Welder / weld list labels printed and pasted on the spool sheet	X	<input type="checkbox"/>	X
Spool Barcode label printed	X	<input type="checkbox"/>	X
Spool is identified with the metal tag	X	<input type="checkbox"/>	X
Spool stencil required (hard stamp low stress)	<input type="checkbox"/>	X	<input type="checkbox"/>
Joint preparation & cleanliness / spool dimensions checked	X	<input type="checkbox"/>	X
Level, plumb, Two holes, flanges and internal alignment, Squareness	X	<input type="checkbox"/>	X
Material checked (type of material, rate, heat numbers, filler material, etc.)	X	<input type="checkbox"/>	X
Welders list match with actual welder stencil / Id. on pipe	X	<input type="checkbox"/>	X
PWHT- Spool identified as per Procedure / Instruction for PWHT	<input type="checkbox"/>	X	<input type="checkbox"/>
HT (Hardness Test)- Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
MT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
PT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
PMI - Welds identified as per Procedure / Instruction	X	<input type="checkbox"/>	X
FE (Ferrite test) - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
RT - Welds identified as per Procedure / Instruction	X	<input type="checkbox"/>	X
UT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
Spool identified (by marker) as per Procedure / Instruction (Job number, sheet number and Paint type if required)	X	<input type="checkbox"/>	X
Hydro - Spool identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
Cleanliness - Cleaned inside free of slag, scale, sand, weld spatter, cutting chips, etc. and blow out by compressed air	X	<input type="checkbox"/>	X

Comments:

Performed by: MATOS, MARCO (N2 VT/PT) Date: 16-10-2024 Signature 	QA/QC Inspection: RAIMUNDO, MARIANA Date: 23-10-2024 15:24:39 Signature 	Customer Inspection: Sergio Morales Date: 07-11-24 
--	--	--

29/11/2024 On behalf of Tecnimont
QC Welding Inspector
GABRIEL BOFFEL
INTERNAUTA CONSULTORES SRL
ISO 9001/2015 certificado
VTP/PIAT/RT/TO/OF/LE/CE/BR

Visual Examination Report (Welds)

P2308-001157

Contract : P2308

Job number: P2308S

Material: Stainless Steel 304, 316, 317

Client : NERVION

Spool Nº: 01070

Procedure & Instructions: 4274-LZ-VF-W31010370QAC04 - Rev: 1

Project : ALBA

Piece Mark: 2121-LO40B04-2-SP04-01070

Testing Date: 16-10-2024

Remarks: The results refer to the controlled items

Unacceptable indications for welding

ACCEPTANCE CRITERIA : ASME B31.3

Weld reinforcement greater than specified in project procedure

The illumination of the surface must be at least 500 lux. However, a value of 1000lux is recommended

Any linear indications greater than specified in project procedure, surface porosity with rounded indications having a dimension greater than specified project procedure

Indications of lack of fusion open to the surface / Cracks located on external surfaces

Surface finish that could interfere with other testing required

Incomplete penetration of welds / Indications of undercut on surfaces which are greater than specified in project procedure

Misalignment greater than specified in applicable code or poor fit up of weld joints

Identification

Weld No.	Weld Desc.	Welder	Temp. (°F/°C)	Accepted	Rejected	Defect	Technique Used	Comments
0008	3.0000 S10S BW-Buttweld Straight (MW.26_BW)	BC	22	X			Direct	
0009	3.0000 S10S BW-Buttweld Straight (MW.26_BW)	BC	22	X			Direct	
0010	3.0000 S10S BW-Buttweld Straight (MW.26_BW)	BC	22	X			Direct	
0011	3.0000 S10S BW-Buttweld Straight (MW.26_BW)	BC	22	X			Direct	

Sketch / Photo:

Defects

Clustered Porosity	CP	Porosity	P	Cap	C	Lack of Cleanup	LC	Hollow in Cap	W
Unibmly Porosity	UP	Slag	S	Undercut	UC	Crack	CR	Surface	SU

Test Performed by: MATOS, MARCO (N2 VT/PT)

QA/QC Inspection: RAIMUNDO, MARIANA

Customer Inspection:

Date: 16-10-2024

Date: 23-10-2024 15:24:39

Sergio Morales

Signature



Signature



Date: 07-11-24





Positive Material Identification Report (PMI)

P2308-001208

Client : NERVION

Contract : P2308 / Project : ALBA

Remarks: The results refer to the controlled items

Job number: P2308S

Spool N°: 01070

Piece Mark: 2121-LO40B04-2-SP04-01070

Material: Stainless Steel 304, 316, 317

Procedure / Instruction reference: 4274-LZ-VF-FW31010370QAC11 - Rev: 1

PMI Equipment : Niton XL3t800 Serial N° 32735 (FP01)

Equipment Deviation : + - 5%

Testing Date: 21-10-2024

Weld / Item No	Description	Reading Number	Chemical Elements										Accepted	Rejected	Comments
			%Ti	%Mo	%Cu	%Ni	%Fe	%Mn	%Cr	%Nb	%Al	%V			
0008	3.0000 S10S BW-Buttweld Straight (MW.26_BW)	112	0	0	0	9	69	1	19	0	0	0	X		
0009	3.0000 S10S BW-Buttweld Straight (MW.26_BW)	113	0	0	0	9	69	1	19	0	0	0	X		
0010	3.0000 S10S BW-Buttweld Straight (MW.26_BW)	114	0	0	0	9	69	1	18	0	0	0	X		
0011	3.0000 S10S BW-Buttweld Straight (MW.26_BW)	115	0	0	0	8	69	1	19	0	0	0	X		
1.1	3.0000 S10S PIPE, SEAMLESS, A312-TP304L (N01392)	110	0	0	0	8	71	1	17	0	0	0	X		
1.2	3.0000 S10S PIPE, SEAMLESS, A312-TP304L (N01392)	108	0	0	0	8	71	1	17	0	0	0	X		
3.1	3.0000 S10S 90 LR ELL, SEAMLESS, A403-WP304L (JSG2310019)	111	0	0	0	8	71	1	17	0	0	0	X		
4.1	3.0000 S10S 45 ELL, SEAMLESS, A403-WP304L (JSG2310019)	109	0	0	0	8	71	1	17	0	0	0	X		
5.1	3.0000 S10S 90 LR ELL, SEAMLESS, A403-WP304L (JSG2310019)	107	0	0	0	7	71	1	18	0	0	0	X		

On behalf of Tecnimont
QC Welding Inspector

GABRIEL BOFFELATO
Tecnimont's representative
ISO EN 9712 Certified Inspection Level
VT/PT/MT/UT/TD/PA

29/11/2024

Test Performed by: GONCALVES(QA), J. (N2 PT/RT) QA/QC Inspection: RAIMUNDO, MARIANA


Customer Inspection:

Date: 21-10-2024

Date: 23-10-2024 15:24:39

Date: Sergio Morales

Signature



Signature



Signature

Date: 07-11-24



Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	112
Mode	ALLOY
Time	2024-10-21 10:13
Duration	11.57
Sequence	Final
Alloy1	304SS : 0.39
Alloy2	No Match : *2.14
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.039
Sn	< LOD	:	0.051
Pd	< LOD	:	0.038
Ag	< LOD	:	0.196
Al	< LOD	:	80.000
Mo	0.098	±	0.011
Nb	< LOD	:	0.009
Zr	< LOD	:	0.007
Bi	< LOD	:	0.009
Pb	< LOD	:	0.018
Se	< LOD	:	0.011
W	< LOD	:	0.090
Zn	< LOD	:	0.024
Cu	< LOD	:	0.147
Ni	9.060	±	0.295
Co	< LOD	:	0.481
Fe	69.054	±	0.440
Mn	1.897	±	0.203
Cr	19.122	±	0.258
V	< LOD	:	0.129
Ti	< LOD	:	0.148

29/11/2024

Sergio Morales



Date: 07-11-24

On behalf of Tecnimont
QC Welding Inspector

GABRIEL BOCCARD
ISO EN 1090-2
VTP/PM/IR/TUT-TOD-Pa
Level 2

Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	113
Mode	ALLOY
Time	2024-10-21 10:13
Duration	11.79
Sequence	Final
Alloy1	304SS : 0.05
Alloy2	No Match : *2.10
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.041
Sn	< LOD	:	0.047
Pd	< LOD	:	0.039
Ag	< LOD	:	0.144
Al	< LOD	:	80.000
Mo	0.083	±	0.010
Nb	< LOD	:	0.007
Zr	< LOD	:	0.003
Bi	< LOD	:	0.013
Pb	< LOD	:	0.015
Se	< LOD	:	0.008
W	< LOD	:	0.107
Zn	< LOD	:	0.035
Cu	< LOD	:	0.147
Ni	9.020	±	0.293
Co	< LOD	:	0.473
Fe	69.562	±	0.439
Mn	1.639	±	0.198
Cr	19.149	±	0.257
V	< LOD	:	0.131
Ti	< LOD	:	0.152

Sergio Morales
Date: 07-11-24



29/11/2024

On behalf of Tecnimont
QC Welding Inspector

GABRIEL HONESTO
ISO EN 9712 certified
VT/P/TM/TY/TOT-TOD-PA

Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	114
Mode	ALLOY
Time	2024-10-21 10:13
Duration	11.56
Sequence	Final
Alloy1	304SS : 0.30
Alloy2	No Match : *2.10
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.040
Sn	< LOD	:	0.046
Pd	< LOD	:	0.035
Ag	< LOD	:	0.169
Al	< LOD	:	80.000
Mo	0.050	±	0.008
Nb	< LOD	:	0.007
Zr	< LOD	:	0.005
Bi	< LOD	:	0.011
Pb	< LOD	:	0.003
Se	< LOD	:	0.010
W	< LOD	:	0.077
Zn	< LOD	:	0.030
Cu	< LOD	:	0.140
Ni	9.119	±	0.281
Co	< LOD	:	0.455
Fe	69.392	±	0.419
Mn	1.767	±	0.191
Cr	18.967	±	0.245
V	< LOD	:	0.123
Ti	< LOD	:	0.150

Sergio Morales



29/11/2024

On behalf of Tecnimont
QC Welding Inspector

Date: 07-11-24

btel botezatu
GABRIEL BONELATU
IWT&IWIS PRO CONSULTING
ISO EN 9712 certificatation Level 2
VTIP/TMTR/UT-TOFD-PA

Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No 115
Mode ALLOY
Time 2024-10-21 10:14
Duration 11.63
Sequence Final
Alloy1 304SS : 1.53
Alloy2 321SS : 2.00
Flags
SAMPLE
HEAT
LOT
BATCH
MISC
NOTE

	%	±	Error
Sb	< LOD	:	0.037
Sn	< LOD	:	0.047
Pd	< LOD	:	0.037
Ag	< LOD	:	0.174
Al	< LOD	:	80.000
Mo	0.054	±	0.008
Nb	< LOD	:	0.007
Zr	< LOD	:	0.003
Bi	< LOD	:	0.013
Pb	0.026	±	0.012
Se	< LOD	:	0.006
W	< LOD	:	0.090
Zn	< LOD	:	0.027
Cu	< LOD	:	0.153
Ni	8.442	±	0.286
Co	0.547	±	0.241
Fe	69.474	±	0.440
Mn	1.745	±	0.200
Cr	19.225	±	0.258
V	< LOD	:	0.130
Ti	< LOD	:	0.163

Sergio Morales



Date: 07-11-24

Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	110
Mode	ALLOY
Time	2024-10-21 10:12
Duration	11.34
Sequence	Final
Alloy1	301SS : *1.92
Alloy2	304SS : *2.15
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.036
Sn	< LOD	:	0.049
Pd	< LOD	:	0.037
Ag	< LOD	:	0.140
Al	< LOD	:	80.000
Mo	0.373	±	0.019
Nb	< LOD	:	0.008
Zr	< LOD	:	0.005
Bi	< LOD	:	0.002
Pb	< LOD	:	0.004
Se	< LOD	:	0.007
W	< LOD	:	0.087
Zn	< LOD	:	0.034
Cu	0.446	±	0.091
Ni	8.276	±	0.284
Co	< LOD	:	0.470
Fe	71.292	±	0.430
Mn	1.451	±	0.193
Cr	17.695	±	0.247
V	0.143	±	0.067
Ti	< LOD	:	0.131

Sergio Morales



Date: 07-11-24

29/11/2024

On behalf of Tecnimont
QC Welding Inspector

GABRIEL BOCCARD
ISO EN 9712-1:2019 Level 2
VTP/PT/UT/TOFD PA

Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	108
Mode	ALLOY
Time	2024-10-21 10:12
Duration	11.14
Sequence	Final
Alloy1	301SS : *1.93
Alloy2	304SS : *2.03
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.036
Sn	< LOD	:	0.049
Pd	< LOD	:	0.035
Ag	< LOD	:	0.153
Al	< LOD	:	80.000
Mo	0.049	±	0.008
Nb	< LOD	:	0.005
Zr	< LOD	:	0.003
Bi	< LOD	:	0.015
Pb	< LOD	:	0.025
Se	< LOD	:	0.007
W	< LOD	:	0.089
Zn	< LOD	:	0.034
Cu	0.189	±	0.076
Ni	8.203	±	0.275
Co	< LOD	:	0.461
Fe	71.523	±	0.421
Mn	1.555	±	0.188
Cr	17.745	±	0.240
V	0.171	±	0.067
Ti	< LOD	:	0.141

Sergio Morales



Date: 07-11-24

29/11/2024

On behalf of Tecnimont
QC Welding Inspector
Gabriel Barreto
GABRIEL BARRETO
Welding Inspector
ISO EN 1090-1
VTP/TM/TUT-TODA-PA
Level 2

Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	111
Mode	ALLOY
Time	2024-10-21 10:13
Duration	13.18
Sequence	Final
Alloy1	301SS : *1.94
Alloy2	304SS : *1.97
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.039
Sn	< LOD	:	0.046
Pd	< LOD	:	0.035
Ag	< LOD	:	0.162
Al	< LOD	:	80.000
Mo	0.085	±	0.009
Nb	< LOD	:	0.007
Zr	< LOD	:	0.004
Bi	< LOD	:	0.012
Pb	< LOD	:	0.013
Se	< LOD	:	0.006
W	< LOD	:	0.090
Zn	< LOD	:	0.034
Cu	0.228	±	0.076
Ni	8.104	±	0.266
Co	< LOD	:	0.448
Fe	71.575	±	0.408
Mn	1.600	±	0.183
Cr	17.701	±	0.233
V	0.173	±	0.065
Ti	< LOD	:	0.123

Sergio Morales



Date: 07-11-24

On behalf of Tecnimont
QC Welding Inspector

GABRIEL HOMMA TAKAHASHI
ISO EN 9712 Certified Welder Level 2
VTP/TMTR/TOTOFD-PG

29/11/2024

Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	109
Mode	ALLOY
Time	2024-10-21 10:12
Duration	11.55
Sequence	Final
Alloy1	304SS : 1.77
Alloy2	No Match : *1.93
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.037
Sn	< LOD	:	0.049
Pd	< LOD	:	0.036
Ag	< LOD	:	0.119
Al	< LOD	:	80.000
Mo	0.061	±	0.008
Nb	< LOD	:	0.005
Zr	< LOD	:	0.004
Bi	< LOD	:	0.008
Pb	< LOD	:	0.018
Se	< LOD	:	0.007
W	< LOD	:	0.077
Zn	< LOD	:	0.024
Cu	< LOD	:	0.146
Ni	8.110	±	0.276
Co	< LOD	:	0.460
Fe	71.988	±	0.426
Mn	1.432	±	0.188
Cr	17.776	±	0.242
V	0.138	±	0.065
Ti	< LOD	:	0.149

Sergio Morales

Date: 07-11-24



29/11/2024

On behalf of Tecnimont
QC Welding Inspector

GABRIEL BOEUF
ISO 9001:2015
VTP/PM/T/101/TOFD-P4
GABRIEL BOEUF
ISO 9712 certified NDT TOFD-P4

Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	107
Mode	ALLOY
Time	2024-10-21 10:12
Duration	12.64
Sequence	Final
Alloy1	304SS : 1.19
Alloy2	No Match : 2.03
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.037
Sn	< LOD	:	0.047
Pd	< LOD	:	0.034
Ag	< LOD	:	0.160
Al	< LOD	:	80.000
Mo	0.077	±	0.009
Nb	< LOD	:	0.007
Zr	< LOD	:	0.003
Bi	< LOD	:	0.013
Pb	< LOD	:	0.018
Se	< LOD	:	0.008
W	< LOD	:	0.099
Zn	< LOD	:	0.027
Cu	< LOD	:	0.146
Ni	7.951	±	0.272
Co	< LOD	:	0.460
Fe	71.668	±	0.421
Mn	1.346	±	0.185
Cr	18.057	±	0.242
V	0.165	±	0.067
Ti	< LOD	:	0.149

29/11/2024

Type text here

Sergio Morales



On behalf of Tecnimont
QC Welding Inspector

Date: 07-11-24

GABRIEL BONETE ALVAREZ
INTERNAUTA PORTUGAL, LDA
ISO EN 9712 certificada Level 2
VTP/PMTR/TDT-TOD - PA

Contract : P2308
Client : NERVION
Project : ALBA


Spool N°: P2308S-01070
Isometric N°: 2121-LO40B04-2
Piece Mark: 2121-LO40B04-2-SP04-01070

Procedure/ Instruction:

Acceptance Criteria:

Testing Date:

Material:

4274-LZ-VD-FW31010370QAC02 - RevA\$ME B.31.3 – Table 341.3.2		16-10-2024		Stainless Steel 304, 316, 317																															
Equipment		Normal Fluid Film		IQI																															
Type: G-RAY		Brand: FUJI		Type: ASTM-1A																															
Source Equip: Ir192		Type: IX50		Position: Film Side																															
Source Dim: 2x1.4		Class: C3		Sensitivity: 4																															
Activity (Ci): 19.9		Lead Sheets: 0,5		Ø of visible wire/hole 0,0063(0,16)																															
Films/Casette:Single		Testing Technique		Indication Codes (ISO 6520)																															
		<table border="1"> <tr> <td>BB-Back Bevel</td> <td>EP-Excess Penetration (504)</td> <td>SB-Suck Back</td> </tr> <tr> <td>FA-Film Artifact</td> <td>ST-Sugared Tack</td> <td></td> </tr> <tr> <td>BW-Back Weld</td> <td>GR-Grind Repair</td> <td>SU-Surface</td> </tr> <tr> <td>BT-Burn Through (510)</td> <td>HL-Hi-Lo</td> <td>T-Tungsten</td> </tr> <tr> <td>C-Cap</td> <td>LC-Lack of Cleanup</td> <td>UC-Undercut (5011)</td> </tr> <tr> <td>CP-Clustered Porosity (2012)</td> <td>LF-Lack of Fusion (401)</td> <td>UP-Unformity Porosity (2013)</td> </tr> <tr> <td>CL-Cold Lap</td> <td>LP-Lack of Penetration (402)</td> <td>V-Valley in Cap</td> </tr> <tr> <td>CR-Crack</td> <td>P-Porosity (2011)</td> <td>W-Wire</td> </tr> <tr> <td>CC-Crater Crack (104)</td> <td>R-Root</td> <td>WH-Worm Hole (2016)</td> </tr> <tr> <td>DI-Dimensional</td> <td>S-Slag (301)</td> <td>XN-Xray Film Non-Conform</td> </tr> </table>		BB-Back Bevel	EP-Excess Penetration (504)	SB-Suck Back	FA-Film Artifact	ST-Sugared Tack		BW-Back Weld	GR-Grind Repair	SU-Surface	BT-Burn Through (510)	HL-Hi-Lo	T-Tungsten	C-Cap	LC-Lack of Cleanup	UC-Undercut (5011)	CP-Clustered Porosity (2012)	LF-Lack of Fusion (401)	UP-Unformity Porosity (2013)	CL-Cold Lap	LP-Lack of Penetration (402)	V-Valley in Cap	CR-Crack	P-Porosity (2011)	W-Wire	CC-Crater Crack (104)	R-Root	WH-Worm Hole (2016)	DI-Dimensional	S-Slag (301)	XN-Xray Film Non-Conform		
BB-Back Bevel	EP-Excess Penetration (504)	SB-Suck Back																																	
FA-Film Artifact	ST-Sugared Tack																																		
BW-Back Weld	GR-Grind Repair	SU-Surface																																	
BT-Burn Through (510)	HL-Hi-Lo	T-Tungsten																																	
C-Cap	LC-Lack of Cleanup	UC-Undercut (5011)																																	
CP-Clustered Porosity (2012)	LF-Lack of Fusion (401)	UP-Unformity Porosity (2013)																																	
CL-Cold Lap	LP-Lack of Penetration (402)	V-Valley in Cap																																	
CR-Crack	P-Porosity (2011)	W-Wire																																	
CC-Crater Crack (104)	R-Root	WH-Worm Hole (2016)																																	
DI-Dimensional	S-Slag (301)	XN-Xray Film Non-Conform																																	
General Remarks		Notations / Symbology																																	
The results refer to the controlled items		- Good / Acceptable + Repair = Good after Repair		x Acceptable after Repair SFD = Source Film Distance SOD = Source Object Distance																															

Weld No.	Weld Desc. (WPS)	Welder	Position	SFD	SOD	Weld Reinf	Testing Technique	Exposure Time	Density	IQI	Indication Code	Decision Remarks
0008	3.0000 S10S BW (MW.26_BW)	BC	0-10	88,9	0	NA	3	18	2.5	4	-	RX471
0008	3.0000 S10S BW (MW.26_BW)	BC	10-20	88,9	0	NA	3	18	2.6	4	-	RX471
0008	3.0000 S10S BW (MW.26_BW)	BC	20-0	88,9	0	NA	3	18	2.4	4	-	RX471

films review

On behalf of Tecnimont
QC Welding Inspector



02/12/2024

Contract : P2308 Spool N°: P2308S-01070
Client : NERVION Isometric N°: 2121-LO40B04-2
Project : ALBA Piece Mark: 2121-LO40B04-2-SP04-01070

Procedure/ Instruction: Acceptance Criteria: Testing Date: Material:

4274-LZ-VD-FW31010370QAC02 - RevA\$ME B.31.3 – Table 341.3.2		16-10-2024		Stainless Steel 304, 316, 317	
Equipment		Normal Fluid Film		IQI	
Type: G-RAY	Brand: FUJI	Type: ASTM-1A		Equipment: GE M ECO	
Source Equip: Ir192	Type: IX50	Position: Film Side		Type: Auto	
Source Dim: 2x1.4	Class: C3	Sensitivity: 4		Temperature: 29	
Activity (Ci): 19.9	Lead Sheets: 0,5	\varnothing of visible wire/hole 0,0063(0,16)		Developer: G135	
Films/Casette:Single		Indication Codes (ISO 6520)		Fixer: G335	
Testing Technique					
1	2	3	4	5	6
Source					
BB-Back Bevel	EP-Excess Penetration (504)	SB-Suck Back			
FA-Film Artifact		ST-Sugared Tack			
BW-Back Weld	GR-Grind Repair	SU-Surface			
BT-Burn Through (510)	HL-Hi-Lo	T-Tungsten			
C-Cap	LC-Lack of Cleanup	UC-Undercut (5011)			
CP-Clustered Porosity (2012)	LF-Lack of Fusion (401)	UP-Uniformity Porosity (2013)			
CL-Cold Lap	LP-Lack of Penetration (402)	V-Valley in Cap			
CR-Crack	P-Porosity (2011)	W-Wire			
CC-Crater Crack (104)	R-Root	WH-Worm Hole (2016)			
DI-Dimensional	S-Slag (301)	XN-Xray Film Non-Conform			
General Remarks					
The results refer to the controlled items	- Good	/ Acceptable	+ Repair	= Good after Repair	x Acceptable after Repair SFD = Source Film Distance SOD = Source Object Distance

Weld No.	Weld Desc. (WPS)	Welder	Position	SFD	SOD	Weld Reinf	Testing Technique	Exposure Density	IQI	Indication	Decision	Remarks Code
	Performed by:	Examined by:								QA/QC Inspection:		Customer Inspection:
Name:	GONCALVES(QA), J. (N2 PT/RT)	FERREIRA(QA), V. (N3 PT/RT)										
Date:	16-10-2024	16-10-2024										
Signature:										Sergio Morales	Date: 07-11-24	

films review

On behalf of Tecnímont
QC Welding Inspector


GARIBERI, BORRELLO
02/12/2024




BILL OF MATERIAL

PIPE

ITEM	LENGTH	DIAMETER	SCH/mm	DESCRIPTION / MATERIAL	ITEM CODE
2.3	2,478	3"	S-10S	PIPE - A312-TP304/304L DUAL GR BE SMLS BExPE	I3364303

FLANGES

ITEM	QT	DIAMÉTRE	PRESSION	SCH/mm	DESCRIPTION / MATÉRIEL	ITEM CODE
6.1	1	3"	150#	S-10S	FLANGE WN ASME B16.5 A182-F304/304L DUAL GR PE 125-250 AARH	I2260689



On behalf of Tecnimont/R
Piping Supervisor
R. Mancino
29-11-24

Sergio Morales

Date: 07-11-24



Weld Map Sticke

P2308S 01071



2121-LO40B04-2-SP07-01071

Rev.	Date	DRW	Check 1	Check 2	
					Marking Color: GREEN
					Weld Class: QXB-55-M
01	09/07/2024	SFA	AZA		Paint System: NR

Construction Code:	ASME B31.3	% RT -	YES	% UT -	NO	Hydro:	NO	ID Cleaning:	YES	Piece Mark	Ref. Drawing	Job #	Spool #	Project
Acc Criteria:	ASME B31.3	% PT -	YES	% FE -	NO	PWHT:	NO	OD Cleaning:	YES	2121-LO40B04-2-SP07-01071	2121-LO40B04-2	P2308S	01071	REPSOL PROJETO ALBA NERVION
Metal Temp:	YES	% MT -	NO	% PML	YES	PWHT%:	NO	Total:	ASME B31.3					

F324-302-0

Spool Material List

Contract : P2308

Client NERVION

Job : P2308S

Project ALBA

Job	Spool	Piece Mark	Drawing	Rev					
Item No	Qty	Size1	Sch1	Size2	Sch2	Description	Heat No	Unit	Weight
Tag No							MTR No		Kgs
ID No							Folder No		
P2308S	01071	2121-LO40B04-2-SP07-01071	2121-LO40B04-2	01					
2.3	2,478	3.0000	S10S	0.0000	NA	PIPE, SEAMLESS, A312-TP304L	N01392 0530	6,45	15,98
40400									
6.1	1	3.0000	S10S	0.0000	NA	WN FLG, RAISED FACE, 150#, A182-F304L	DJ771 0395	4,54	4,54
37874									

On behalf of Tecnimont/R

Piping Supervisor

R. Mancino

29-11-24



Number of Items : 2

Total Weight : 20,52

Signature	QA	Client
		Sergio Morales
Date	2024-10-08 16:02:18	Date: 07-11-24



CTA Group
This document is reproduced by a computerized system and is conform to the original
Customer : TECNIMONT SPA AFC

13

Kg 141 Mt 22,13 Pz No.: 4
Heat No.: N01392 Cta's job: OC0000319 Date: 29/02/2024
P.O. No.: PO: Item: I3364303
7500118753 N.PRO: 4274 - PP+PE SINES (PORTUGAL) EPC

REGD. OFFICE :
'Suraj House',
Opp. Usmangura Garden, Ashram Road,
Ahmedabad - 380 014, Gujarat (INDIA)
Tel. : 0091-79-2754 0720 / 2754 0721
Fax : 0091-79-2754 0722
Email : suraj@surajgroup.com



F / QA / 24 REV. NO. 10
WORKS :
Survey No. 779/A, Thol, Kadi - Sanand Highway,
Tal-Kadi, Dist. Mehsana, Gujarat (India)
Tel. : (02764) 274216 / 27417 Fax : (02764) 274419
Email : quality@surajgroup.com
Visit us at www.surajgroup.com

INSPECTION CERTIFICATE

In Accordance with EN 10204/3.1

Customer: Commerciale Tubi Acciaio S.P.A.	T.C No : 252	Date: 30.09.2023
Product : Austenitic S.S Seamless Cold Finish, Solution Annealed, Pickled & Passivated Pipes.	P.O.No : OS-0000037 REV 0	Date: 26.09.2023
	W.O.No : 2324/OEP40004	Date: 17.04.2023

Sr. No.	Specification	Grade	Heat No.	Dimensions		Quantity			Hydro Test Pressure (Psi)
				NPS	SCH	Length Mtr	Pcs	Total Meter	
14	ASTM A-312 Ed.2021 SA-312 of ASME Sec.II Part "A" Ed.2021 ASME B36.19, EN 10216-5 TC1 NACE MR 0175/ISO 15156, NACE MR 0103	TP 304/304L 1.4301/ 1.4307	N01392	3	10S	RL	76	430.300	1100

Chemical Analysis %

Heat No.	Required	C	Mn	P	S	Si	Cr	Ni	Mo	N	Ti
	Min	--	--	--	--	--	18.00	8.00	--	--	--
	Max	0.030	2.00	0.040	0.015	1.00	19.50	10.00	--	0.100	--
N01392	Heat Analysis	0.028	1.05	0.035	0.010	0.45	18.09	8.06	--	0.076	--

Mechanical Test

Heat No.	Required					Gauge Width	Flattening Test	Hardness Test	Impact Test		IGC Test			
	Tensile strength Mpa	Yield strength		Elongation %					Max-90 HRB	100 Joule				
		Rp0.2% Mpa	Rp1 % Mpa	GL 50 mm	GL 5.65VA					Min.(AVG)	ASTM A-262 Practice "E" & ISO 3651-2 Method "A"			
MAX	680	--	--	--	--									
MIN	515	205	230	35	40									
N01392	621.53	318.24	334.87	54.96	55.23	25.40	Satisfactory	76-78		N/A		Satisfactory		

Heat Treatment : Solution annealing conducted at 1045-1060°C temperature and rapid water quenching after final cold process.

Marking on pipes: SURAJ LTD SPECIFICATION GRADE SIZE
CFD EN 10216-5 TC1 EN GRADE HEAT NO. _____ P O NO. _____

Remarks:

- * 100% Hydro test done at required pressure for 10 second holding time found satisfactory without any leakage.
- * 100% Visual, Dimensions(OD/THK/LENGTH) & Product Marking checked-satisfy the requirement of specification.
- * 100% Positive Material Identification (PMI) done by SL & conforming to grade as per specification.
- * Intergranular Corrosion Test (IGC) Conducted as per ASTM A262 Pr"E" & ISO 3651-2 method-A-No crack observed on bend portion at 20X.
- * Pickling and Passivation Conducted as per ASTM A-380.
- * "Approved acc,to AD 2000-MERKBLATT W0 and certified acc.to PED (2014/68/EU) by certification body for pressure equipment of TUV NORD SYSTEMS (NOTIFIED BODY,REG NO.;0045)"
- * Tensile test piece taken from the same lot as certified and tested in longitudinal direction.
- * Melting process:EAF+AOD & Material is free of mercury & radioactive contamination.


Prepared by


For, Suraj Limited.
C.I.Nayak

Page no. 03 of 12 Dept,Head Quality


We hereby certify that the material described herein are in accordance with the specification and results comply with the requirements of the purchase order.

APPLUS OBO TCM COMMERCIALE TUBI ACCIAIO S.p.A.
28.03.24 QUALITY CONTROL DEPARTMENT



VIRAJ PROFILES PRIVATE LIMITED (formerly, Viraj Profiles Limited)(Forgings Div)
Survey No-140/1 & G-75 MIDC, Tungarpur Ind. Area, Boisar, Dist. Palghar, Maharashtra-401506, INDIA
Email-vfqc@viraj.com, web www.viraj.com(A01)

(A02) INSPECTION CERTIFICATE & MILL TEST REPORT - EN 10204 3.1												
(A06) CUSTOMER : M/S. RACCORDUBI SPA VIALLE DE GASPERI 194 I-20010 MARCALLO CON CASONE MI Italy				Manufacturer's Symbol (A04)	(A03) MTR NO.	100028548 / 14 REV.1						
					INVOICE NUMBER							
					(Z02) DATE	23.12.2023						
					(MATERIAL SPEC	ASTM A182/A182M-23 / ASME SA182/SA182M-23						
(B01) STAINLESS STEEL FORGED FLANGES <small>ISO 9001:2015-TÜV NORD REG NO-04100031210-05 EXPIRY DATE: 22.07.2024 & APPROVED ACCORDING TO AD 2000 MERKBLATT WD & CERTIFIED ACCORDING TO PRESSURE EQUIPMENT DIRECTIVE (PED) 2014/68/EU, CERTIFYING BODY-TÜV NORD SYSTEMS (NOTIFIED BODY REGISTRATION NO. 06-95)</small>				(B02) GRADE	F304/304L							
					DIMENSIONAL SPEC	ASME B16.5-2020						
(B04) DELIVERY CONDITION : HOT FORGED & FULLY MACHINED												
(A07) ORDER NO. 245				(A08) Sales Order No.	100028548 / 140			(A09) Article No:		14		
(B09-B11) ITEM DESCRIPTION 3" WNRF S105 150#							(B05) QUANTITY(PCS)		(B07) HEAT NUMBER			
(C71-C92) CHEMICAL ANALYSIS												
ELEMENT	%C	%Mn	%Si	%S	%P	%Cr	%Ni	%Mo	%N			
MIN						18.00	8.00	-				
MAX	0.030	2.00	1.00	0.030	0.045	20.00	11.00	-	0.1000			
HEAT	0.018	1.65	0.27	0.024	0.036	18.40	8.09	-	0.0850			
PROD	0.017	1.65	0.23	0.013	0.036	18.41	8.07	-	0.0870			
MECHANICAL PROPERTIES												
Test Specification ASTM - A370												
(C01) Sample location: Mid thickness-forging		(C03) Test Temp : RT	(C02) Test Direction : Tr	(C10) Specimen Shape - Round	ASTM E10							
Test values	(C12) Tensile Strength	(C11) Yield Strength		(C13) Elongation%	Reduction of Area	(C32) Hardness			(C40) Charpy V-Notch 10x10x55mm (Values in Joules)			
		$R_{p0.2}$	$R_p = 1\%$			$BHN-1$	$BHN-2$	AVG	1	2	3	AVG
Ref	515 MIN	305 MIN		50 MIN								
T	576.33	294.46	336.03	62.00	67.21	156	158	157	174	168	196	
Other applicable Specifications :: NACE MR 0175 / ISO 15156-2015 & NACE MR 0103-2015 & MATERIAL CONFORMS TO W2/W9/W10												
Melting Process : Induction furnace/Argon Oxygen Decarburation (AOD-IRS), Concast												
Heat Treatment Solution Annealed at 1080°C and water Quenched												
Dimension Conform with the specification (100% inspected)												
Surface quality Satisfactory Roughness Value - RA 3.2 TO 6.3 µm / I25 TO 250 ARIH												
PMI Test No objection (100% tested with mobile spectra)												
Inter Granular Corrosion Test Passed IGC test in accordance with ASTM A262 practice E												
Radioactivity Test All the above material is tested for Radioactivity and found with in the limit of background radiation.												
Liquid penetrant test No objection(test method-ASTM E 165 & accepted as per ASME Sec VIII division 1 appendix 8)												
HS Code: 73072100 The material is manufactured/melted in Viraj Profiles Private Limited Steel Mill and is of Indian Origin. Material does not contain steel products originating in Russia mentioned The Russia (Sanctions (EU Exit) (Amendment) Regulations 2023 Regulation 461A and 461B and Annex XVII to the (EU) Regulation No 833/2014 and further amendment.												



VIJAY KUMAR PILLAI (PRESIDENT)

Customer: TECNIMONT S.p.A.

Order: 7500118979 - 26.01.24 - Item n.: 185 - Project: 4274 - PP+PE Sines (Portugal) EPC - Our ref.: OCVEIT202400000475

Description: W.N. 3" S.150 RF SCH.10/S
I2260689

Heat num. or Pcs. marking: DJ771 - Qty:8.00

Protocol: CTCERC202400003069 * CERTIFIED TRUE COPY

* Issued 14-03-2024



Contract : P2300

Drawing : 2121-LO40B04-2

Welding and QC Report Per Spool

Job : P2300S

Material : Stainless Steel 304, 316, 317

Client : NERVION

Revision : 01

Project : ALBA

Piece Mark : 2121-LO40B04-2-SP07-01071

Spec : QXB-55-M

Weld data				Welding												Control														
Weld No.	Type	Dia /Thk	Sch	Weld Proc.	1st Pass	1st MTR	Final Pass	Final MTR	Dim	Date DIM	Visual	Date Visual	PT	Date PT	MT	Date MT	PMI	Date PMI	Ferite	Date Ferrite	PWHT	Date PWHT	BHN	Date BHN	Ultra	Date UT	Xray	Date Xray		
0015	BW	3	S10S	MW.26_BW	CO	01-10-2024	4712055	CO	01-10-2024	4712055							001069	04-10-2024					001077	07-10-2024						

On behalf of Tecnimont
QC Welding Inspector

GABRIEL BONFIM
GABRIEL BONFIM
ISO 9712 Certified Inspector
WIP/TATRATUT-TORO PA

29/11/2024

Notes:

Signature

Date

Boccard Portugal QC	Client
	Sergio Morales Date: 07-11-24
08-10-2024 16:02:18	



Shop QC Inspection Report

P2308-001107

Client : NERVION
 Contract : P2308 / Project : ALBA
 Material: Stainless Steel 304, 316, 317

Job number: P2308S
 Spool N°: 01071
 Piece Mark: 2121-LO40B04-2-SP07-01071

Procedure / Instruction reference: 20.2 IT 011 MF 324 - Rev: A

Control Date: 04-10-2024

Remarks: The results refer to the controlled items

Actions / Tasks List	Required		Done/ Identified
	Yes	No	
Welder / weld list labels printed and pasted on the spool sheet	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Spool Barcode label printed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Spool is identified with the metal tag	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Spool stencil required (hard stamp low stress)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Joint preparation & cleanliness / spool dimensions checked	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Level, plumb, Two holes, flanges and internal alignment, Squareness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Material checked (type of material, rate, heat numbers, filler material, etc.)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Welders list match with actual welder stencil / Id. on pipe	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
PWHT- Spool identified as per Procedure / Instruction for PWHT	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
HT (Hardness Test)- Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
MT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
PT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
PMI - Welds identified as per Procedure / Instruction	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
FE (Ferrite test) - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
RT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
UT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Spool identified (by marker) as per Procedure / Instruction (Job number, sheet number and Paint type if required)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Hydro - Spool identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Cleanliness - Cleaned inside free of slag, scale, sand, weld spatter, cutting chips, etc. and blow out by compressed air	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

Comments:

Performed by: MATOS, MARCO (N2 VT/PT) Date: 04-10-2024 Signature 	QA/QC Inspection: RAIMUNDO, MARIANA Date: 08-10-2024 16:02:18 Signature 	Customer Inspection: Sergio Morales Date: 07-11-24 
--	---	--

On behalf of Tecnimont
 QC Welding Inspector

GABRIEL HONORATO
 ISO EN 9609-1
 VTPR/FIM/TYD-2020-D-PA

29/11/2024

Visual Examination Report (Welds)

P2308-001069

Contract : P2308

Job number: P2308S

Material: Stainless Steel 304, 316, 317

Client : NERVION

Spool Nº: 01071

Procedure & Instructions: 4274-LZ-VF-W31010370QAC04 - Rev: 1

Project : ALBA

Piece Mark: 2121-LO40B04-2-SP07-01071

Testing Date: 04-10-2024

Remarks: The results refer to the controlled items

Unacceptable indications for welding

ACCEPTANCE CRITERIA : ASME B31.3

Weld reinforcement greater than specified in project procedure

The illumination of the surface must be at least 500 lux. However, a value of 1000lux is recommended

Any linear indications greater than specified in project procedure, surface porosity with rounded indications having a dimension greater than specified project procedure

Indications of lack of fusion open to the surface / Cracks located on external surfaces

Surface finish that could interfere with other testing required

Incomplete penetration of welds / Indications of undercut on surfaces which are greater than specified in project procedure

Misalignment greater than specified in applicable code or poor fit up of weld joints

Identification

Weld No.	Weld Desc.	Welder	Temp. (°F/°C)	Accepted	Rejected	Defect	Technique Used	Comments
0015	3.0000 S10S BW-Buttweld Straight (MW.26_BW)		CO 20	X			Direct	

Sketch / Photo:

Defects

Clustered Porosity	CP	Porosity	P	Cap	C	Lack of Cleanup	LC	Hollow in Cap	W
Unibmly Porosity	UP	Slag	S	Undercut	UC	Crack	CR	Surface	SU

Test Performed by: MATOS, MARCO (N2 VT/PT)

QA/QC Inspection: RAIMUNDO, MARIANA

Customer Inspection:

Date: 04-10-2024

Date: 08-10-2024 16:02:18

Sergio Morales

Signature



Signature



Date: 07-11-24





Positive Material Identification Report (PMI)

P2308-001077

Client : NERVION

Contract : P2308 / Project : ALBA

Remarks: The results refer to the controlled items

Job number: P2308S

Spool N°: 01071

Piece Mark: 2121-LO40B04-2-SP07-01071

Material: Stainless Steel 304, 316, 317

Procedure / Instruction reference: 4274-LZ-VF-FW31010370QAC11 - Rev: 1

PMI Equipment : Niton XL3t800 Serial N° 32735 (FP01)

Equipment Deviation : + - 5%

Testing Date: 07-10-2024

Weld / Item No	Description	Reading Number	Chemical Elements										Accepted	Rejected	Comments
			%Ti	%Mo	%Cu	%Ni	%Fe	%Mn	%Cr	%Nb	%Al	%V			
0015	3.0000 S10S BW-Buttweld Straight (MW.26_BW)	386	0	0	0	9	69	1	18	0	0	0	X		
2.3	3.0000 S10S PIPE, SEAMLESS, A312-TP304L (N01392)	385	0	0	0	8	70	1	17	0	0	0	X		
6.1	3.0000 S10S WN FLG, RAISED FACE, 150#, A182-F304L (DJ771)	384	0	0	0	8	70	1	17	0	0	0	X		

On behalf of Tecnimont
QC Welding Inspector

29/11/2024

GABRIEL BOEFFIN
ISO 9001:2015 certificated by Lloyds Register
VIP/IMTR/1070/TOFD-PA

Test Performed by: GONCALVES(QA), J. (N2 PT/RT) QA/QC Inspection: RAIMUNDO, MARIANA


Customer Inspection:

Date: 07-10-2024

Date: 08-10-2024 16:02:18

Date: Sergio Morales

Signature



Signature



Signature

Date: 07-11-24



Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	386
Mode	ALLOY
Time	2024-10-07 12:37
Duration	11.04
Sequence	Final
Alloy1	304SS : 1.08
Alloy2	321SS : 1.55
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.036
Sn	< LOD	:	0.045
Pd	< LOD	:	0.036
Ag	< LOD	:	0.162
Al	< LOD	:	80.000
Mo	0.120	±	0.011
Nb	< LOD	:	0.008
Zr	< LOD	:	0.003
Bi	< LOD	:	0.013
Pb	< LOD	:	0.016
Se	< LOD	:	0.006
W	< LOD	:	0.087
Zn	< LOD	:	0.033
Cu	< LOD	:	0.148
Ni	9.075	±	0.287
Co	< LOD	:	0.460
Fe	69.483	±	0.427
Mn	1.810	±	0.196
Cr	18.964	±	0.250
V	< LOD	:	0.126
Ti	< LOD	:	0.160

Sergio Morales



Date: 07-11-24

On behalf of Tecnimont
29/11/2024 QC Welding Inspector

GARRET HARRIS
ISO EN 9712 Certified Welder Level 2
VTI/TMTR/UT-TOD-PA

Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	385
Mode	ALLOY
Time	2024-10-07 12:37
Duration	11.38
Sequence	Final
Alloy1	304SS : 1.67
Alloy2	321SS : 1.71
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.037
Sn	< LOD	:	0.048
Pd	< LOD	:	0.035
Ag	< LOD	:	0.179
Al	< LOD	:	80.000
Mo	0.255	±	0.016
Nb	0.009	±	0.004
Zr	< LOD	:	0.005
Bi	< LOD	:	0.012
Pb	< LOD	:	0.015
Se	< LOD	:	0.007
W	< LOD	:	0.098
Zn	< LOD	:	0.039
Cu	0.371	±	0.084
Ni	8.093	±	0.273
Co	< LOD	:	0.460
Fe	70.786	±	0.421
Mn	1.754	±	0.191
Cr	17.898	±	0.241
V	< LOD	:	0.129
Ti	< LOD	:	0.156

Sergio Morales



Date: 07-11-24

29/11/2024

On behalf of Tecnimont
QC Welding Inspector

GABRIEL BOCCARD
ISO 9001:2015
VTP/MTR/TOT/TOFD-PA

Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	384
Mode	ALLOY
Time	2024-10-07 12:37
Duration	9.49
Sequence	Final
Alloy1	321SS : 0.24
Alloy2	No Match : 2.29
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.044
Sn	< LOD	:	0.058
Pd	< LOD	:	0.043
Ag	< LOD	:	0.128
Al	< LOD	:	80.000
Mo	0.322	±	0.020
Nb	< LOD	:	0.009
Zr	< LOD	:	0.007
Bi	< LOD	:	0.002
Pb	< LOD	:	0.017
Se	< LOD	:	0.011
W	< LOD	:	0.108
Zn	< LOD	:	0.045
Cu	0.472	±	0.102
Ni	8.162	±	0.314
Co	< LOD	:	0.524
Fe	70.768	±	0.482
Mn	1.694	±	0.218
Cr	17.862	±	0.276
V	< LOD	:	0.144
Ti	< LOD	:	0.194

Sergio Morales




Date: 07-11-24


On behalf of Tecnimont
QC Welding Inspector

29/11/2024

GABRIEL BOFFEL
ISO 9609-1
VTP-FMTR/TDT-TOFD-PA
Leiria



M



Rev.	Date	DRW	Check 1	Check 2	
					Marking Color: GREEN
					Weld Class: QXB-55-M
01	01/10/2024	RHA	AZA		Paint System: NR
Construction Code:	ASME B31.3	% RT -	YES	% UT -	NO
Acc Criteria:	ASME B31.3	% PT -	YES	% FE -	NO
Metal Tag:	YES	% MT -	NO	% PMI -	YES
					BHN% - NO

Sergio Morales

Date: 07-11-24

On behalf of Tecnimont/R
Piping Supervisor
R. Mancino
29-11-24



BILL OF MATERIAL

PIPE

ITEM	LENGTH	DIAMETER	SCH/mm	DESCRIPTION / MATERIAL	ITEM CODE
2.1	5,497	3"	S-10S	PIPE - A312-TP304/304L DUAL GR BE SMLS BExBE	I3364303

P2308S 01156



2121-LO40B04-2-SP05-01156

Weld Map Sticker



Alliance for success
Boccard Portugal, Lda

Boccard Portugal, Lda.

Spool Material List

Contract : P2308

Client NERVION

Job : P2308S

Project ALBA

Job	Spool	Piece Mark	Drawing	Rev				
Item No	Qty	Size1	Sch1	Size2	Description	Heat No	Unit	Weight
Tag No						MTR No	Weight	Kgs
ID No						Folder No		
P2308S	01156	2121-LO40B04-2-SP05-01156	2121-LO40B04-2	01				
2.1	5,497	3.0000	S10S	0.0000	NA PIPE, SEAMLESS, A312-TP304L	S-20134 0090	6,45	35,46
40400								

On behalf of Tecnimont/R
Piping Supervisor

R. Mancino
29-11-24



Number of Items : 1 Total Weight : 35,46

Signature	QA	Client
		Sergio Morales Date: 07-11-24
Date	2024-10-16 16:24:41	



CTA Group
This document is reproduced by a computerized system and is conform to the original
Customer : TECNIMONT SPA AFC

28

Kg 597 Mt 86,16 Pz No.: 14
Heat No.: S-20134 Cta's job: OC0001890 Date: 10/08/2023
P.O. No.: PO: Item: I3364303

7500110798 AMD.1 AMD: 1 DTD: 20230623 N.PRO: 4274 - PP+PE SINES (PORTUGAL)

REGD. OFFICE :
'Suraj House',
Opp. Usmanpura Garden, Ashram Road,
Ahmedabad - 380 014. Gujarat (INDIA)
Tel. : 0091-79-2754 0720 / 2754 0721
Fax : 0091-79-2754 0722
Email : suraj@suraljgroup.com



F / QA / 24 REV. NO. 10
WORKS :
Survey No. 779/A, Thol, Kadi - Sanand Highway,
Tel-Kadi, Dist. Mehsana, Gujarat (India)
Tel. : (02764) 274216 / 274717 Fax : (02764) 274419
Email : quality@suraljgroup.com
Visit us at www.suraljgroup.com

INSPECTION CERTIFICATE

In Accordance with EN 10204/3.1

Customer: Commerciale Tubi Acciaio S.P.A.	T.C No : 356	Date: 07.01.2023
Product : Austenitic S.S Seamless Cold Finish,Solution Annealed,Pickled & Passivated Pipes.	P.O.No : OS-0000123 Rev. 0	Date: 26.09.2022
	W.O.No : 2223/OEP400034	Date: 26.09.2022

Sr. No	Specification	Grade	Heat No.	Dimensions		Quantity			Hydro Test Pressure (Psi)
				NPS	SCH	Length Mtr	Pcs	Total Meter	
37	ASTM A-312 Ed.2019 SA-312 of ASME Sec.II Part "A" Ed.2019 ASME B36.19, EN 10216-5 TC1 NACE MR 0175/ISO 15156, NACE MR 0103	TP 304/304L 1.4301/ 1.4307	S-20134	3	10S	RL	85	528.250	1100

Chemical Analysis %

Heat No.	Required	C	Mn	P	S	Si	Cr	Ni	Mo	N	Ti
	Min	--	--	--	--	--	18.00	8.00	--	--	--
	Max	0.030	2.00	0.040	0.015	1.00	19.50	10.00	--	0.100	--
S-20134	Heat Analysis	0.024	1.70	0.040	0.009	0.38	18.22	8.18	--	0.087	--

Mechanical Test

Heat No.	Required				Gauge Width	Flattening Test	Hardness Test	IGC Test			
	Tensile strength Mpa	Yield strength		Elongation %				ASTM A-262 Practice"E" & ISO 3651-2 Method "A"			
		Rp0.2% Mpa	Rp 1 % Mpa	GL 50 mm				Max-90 HRB	100 Joule Min.(AVG)		
MAX	680	--	--	--	25.40	Satisfactory	75-78	N/A			
MIN	515	205	230	35	40						
S-20134	619.57	316.46	333.21	54.86	55.39						

Heat Treatment : Solution annealing conducted at 1045-1060°C temperature and rapid water quenching after final cold process.


Marking on pipes: SURAJ LTD SPECIFICATION GRADE SIZE

CFD EN 10216-5 TC1 EN GRADE SL NO. HEAT NO P O NO.

Remarks:

- * 100% Hydro test done at required pressure for 10 second holding time found satisfactory without any leakage.
- * 100% Visual, Dimensions(OD/THK/LENGTH) & Product Marking checked-satisfy the requirement of specification.
- * 100% Positive Material Identification (PMI) done by SL & conforming to grade as per specification.
- * Intergranular Corrosion Test (IGC) Conducted as per ASTM A262 Pr"E" & ISO 3651-2 method-A-No crack observed on bend portion at 20X.
- * Pickling and Passivation Conducted as per ASTM A-380.
- * "Approved acc.to AD 2000-MERKBLATT W0 and certified acc.to PED (2014/68/EU) by certification body for pressure equipment of TUV NORD SYSTEMS (NOTIFIED BODY, REG NO.:0045)"
- * Tensile test piece taken from the same lot as certified and tested in longitudinal direction.
- * Melting process:EAF+AOD & Material is free of mercury & radioactive contamination.

Prepared by



We hereby certify that the material described herein are in accordance with the specification and results comply with the requirements of the purchase order.

APPLUS QBO TCM
11 09 23

COMMERCIALE TUBI ACCIAIO S.p.A.
QUALITY CONTROL DEPARTMENT



Contract : P2300

Drawing : 2121-LO40B04-2

Welding and QC Report Per Spool

Job : P2300S

Material : Stainless Steel 304, 316, 317

Client : NERVION

Revision : 01

Project : ALBA

Piece Mark : 2121-LO40B04-2-SP05-01156

Spec : QXB-55-M

Weld data				Welding												Control															
Weld No.	Type	Dia /Thk	Sch Proc.	1st Pass	1st MTR	Final Pass	Final Pass	Final MTR	Dim	Date DIM	Visual	Date Visual	PT	Date PT	MT	Date MT	PMI	Date PMI	Ferite	Date Ferrite	PWHT	Date PWHT	BHN	Date BHN	Ultra	Date UT	Xray	Date Xray			
0013	SP	3	S10S														001112	11-10-2024													

On behalf of Tecnimont
QC Welding InspectorGABRIEL BOZZALATO
ISO EN 1090-2
VTP/TM/TOT-TOD-PA

29/11/2024

Notes:

Signature

Date

Boccard Portugal QC	Client
	Sergio Morales Date: 07-11-24
16-10-2024 16:24:41	



Shop QC Inspection Report

P2308-001162

Client : NERVION
 Contract : P2308 / Project : ALBA
 Material: Stainless Steel 304, 316, 317

Job number: P2308S
 Spool N°: 01156
 Piece Mark: 2121-LO40B04-2-SP05-01156

Procedure / Instruction reference: 20.2 IT 011 MF 324 - Rev: A

Control Date: 11-10-2024

Remarks: The results refer to the controlled items


Actions / Tasks List	Required		Done/ Identified
	Yes	No	
Welder / weld list labels printed and pasted on the spool sheet	X	<input type="checkbox"/>	X
Spool Barcode label printed	X	<input type="checkbox"/>	X
Spool is identified with the metal tag	X	<input type="checkbox"/>	X
Spool stencil required (hard stamp low stress)	<input type="checkbox"/>	X	<input type="checkbox"/>
Joint preparation & cleanliness / spool dimensions checked	X	<input type="checkbox"/>	X
Level, plumb, Two holes, flanges and internal alignment, Squareness	X	<input type="checkbox"/>	X
Material checked (type of material, rate, heat numbers, filler material, etc.)	X	<input type="checkbox"/>	X
Welders list match with actual welder stencil / Id. on pipe	X	<input type="checkbox"/>	X
PWHT- Spool identified as per Procedure / Instruction for PWHT	<input type="checkbox"/>	X	<input type="checkbox"/>
HT (Hardness Test)- Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
MT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
PT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
PMI - Welds identified as per Procedure / Instruction	X	<input type="checkbox"/>	X
FE (Ferrite test) - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
RT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
UT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
Spool identified (by marker) as per Procedure / Instruction (Job number, sheet number and Paint type if required)	X	<input type="checkbox"/>	X
Hydro - Spool identified as per Procedure / Instruction	<input type="checkbox"/>	X	<input type="checkbox"/>
Cleanliness - Cleaned inside free of slag, scale, sand, weld spatter, cutting chips, etc. and blow out by compressed air	X	<input type="checkbox"/>	X

Comments:

Performed by: MATOS, MARCO (N2 VT/PT) Date: 11-10-2024 Signature 	QA/QC Inspection: RAIMUNDO, MARIANA Date: 16-10-2024 16:24:41 Signature 	Customer Inspection: Sergio Morales Date: 07-11-24 
--	--	--

On behalf of Tecnimont
QC Welding Inspector

29/11/2024


 ISO 9001:2015 Certified Quality Management System
 VTP/IMTR/NOT/TOE/PA

Visual Examination Report (Welds)

P2308-001112

Contract : P2308

Job number: P2308S

Material: Stainless Steel 304, 316, 317

Client : NERVION

Spool Nº: 01156

Procedure & Instructions: 4274-LZ-VF31010370QAC04 - Rev: 1

Project : ALBA

Piece Mark: 2121-LO40B04-2-SP05-01156

Testing Date: 11-10-2024

Remarks: The results refer to the controlled items

Unacceptable indications for welding

ACCEPTANCE CRITERIA : ASME B31.3

Weld reinforcement greater than specified in project procedure

The illumination of the surface must be at least 500 lux. However, a value of 1000lux is recommended

Any linear indications greater than specified in project procedure, surface porosity with rounded indications having a dimension greater than specified project procedure

Indications of lack of fusion open to the surface / Cracks located on external surfaces

Surface finish that could interfere with other testing required

Incomplete penetration of welds / Indications of undercut on surfaces which are greater than specified in project procedure

Misalignment greater than specified in applicable code or poor fit up of weld joints

Identification

Weld No.	Weld Desc.	Welder	Temp. (°F/°C)	Accepted	Rejected	Defect	Technique Used	Comments
0013	3.0000 S10S SP-Pipe/Fitting Without Weld ()		17	X			Direct	

Sketch / Photo:

Defects

Clustered Porosity	CP	Porosity	P	Cap	C	Lack of Cleanup	LC	Hollow in Cap	W
Unibmly Porosity	UP	Slag	S	Undercut	UC	Crack	CR	Surface	SU

Test Performed by: MATOS, MARCO (N2 VT/PT)

QA/QC Inspection: RAIMUNDO, MARIANA

Customer Inspection:

Date: 11-10-2024

Date: 16-10-2024 16:24:41

Sergio Morales

Signature



Signature



Date: 07-11-24


29/11/2024 On behalf of Tecnimont
QC Welding Inspector

GABRIEL BONETE
Welding Inspector
ISO EN 9606-1
VT/PT/UT/RT/UT-TOFD-PA



Positive Material Identification Report (PMI)

P2308-001180

Client : NERVION
 Contract : P2308 / Project : ALBA

Remarks: The results refer to the controlled items

Job number: P2308S

Spool N°: 01156

Piece Mark: 2121-LO40B04-2-SP05-01156

Material:

Procedure / Instruction reference: 4274-LZ-VD-FW31010370QAC11 - Rev: 1

PMI Equipment : Niton XL3t800 Serial N° 32735 (FP01)

Equipment Deviation : + - 5%

Testing Date: 14-10-2024

Weld / Item No	Description	Reading Number	Chemical Elements										Accepted	Rejected	Comments
			%Ti	%Mo	%Cu	%Ni	%Fe	%Mn	%Cr	%Nb	%Al	%V			
2.1	3.0000 S10S PIPE, SEAMLESS, A312-TP304L (S-20134)	206	0	0	0	7	71	1	17	0	0	0	X		

On behalf of Tecnimont
 QC Welding Inspector

GABRIEL BONFIM
 INGENIERO DE PROYECTOS
 ISO EN 9712 certificado de acuerdo
 VTP/TM/TIT/01-TOP-PA

29/11/2024

Test Performed by: GONCALVES(QA), J. (N2 PT/RT) QA/QC Inspection: RAIMUNDO, MARIANA

Customer Inspection:

Date: 14-10-2024

Date: 16-10-2024 16:24:41

Date: Sergio Morales

Signature



Signature



Signature

Date: 07-11-24



Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	206
Mode	ALLOY
Time	2024-10-14 10:53
Duration	9.46
Sequence	Final
Alloy1	301SS : 1.42
Alloy2	No Match : 2.34
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.047
Sn	< LOD	:	0.050
Pd	< LOD	:	0.042
Ag	< LOD	:	0.200
Al	< LOD	:	80.000
Mo	0.156	±	0.014
Nb	< LOD	:	0.009
Zr	< LOD	:	0.006
Bi	< LOD	:	0.019
Pb	< LOD	:	0.013
Se	< LOD	:	0.009
W	< LOD	:	0.096
Zn	< LOD	:	0.043
Cu	0.199	±	0.087
Ni	7.763	±	0.310
Co	< LOD	:	0.536
Fe	71.406	±	0.486
Mn	1.555	±	0.217
Cr	17.953	±	0.279
V	0.182	±	0.079
Ti	< LOD	:	0.169

On behalf of Tecnimont
QC Welding Inspector

Sergio Morales




Date: 07-11-24

GABRIEL BONETTO
ISO EN 9712 Certified Welder
VTP/TM/TUT-TOPD-PA

29/11/2024



N



Rev.	Date	DRW	Check 1	Check 2			
					Marking Color: GREEN		
					Weld Class: QXB-55-M		
01	01/10/2024	RHA	AZA		Paint System: NR		
Construction Code:	ASME B31.3	% RT -	YES	% UT -	NO	Hydro:	NO
Acc Criteria:	ASME B31.3	% PT -	YES	% FE -	NO	PWHT:	NO
Metal Tag:	YES	% MT -	NO	% PMI -	YES	BHN% -	NO

Sergio Morales

Date: 07-11-24

On behalf of Tecnímont/R
Piping Supervisor
R. Mancino
29-11-24



BILL OF MATERIAL

PIPE

ITEM	LENGTH	DIAMETER	SCH/mm	DESCRIPTION / MATERIAL	ITEM CODE
2.2	5.497	3"	S-10S	PIPE - A312-TP304/304L DUAL GR BE SMLS BExBE	I3364303

P2308S 01157



2121-LO40B04-2-SP06-01157



Weld Map Sticker

F324-302-0

Spool Material List

Contract : P2308

Client NERVION

Job : P2308S

Project ALBA

Job	Spool	Piece Mark	Drawing	Rev				
Item No	Qty	Size1	Sch1	Size2	Description	Heat No	Unit	Weight
Tag No						MTR No	Weight	Kgs
ID No						Folder No		
P2308S	01157	2121-LO40B04-2-SP06-01157	2121-LO40B04-2	01				
2.2	5,497	3.0000	S10S	0.0000	NA PIPE, SEAMLESS, A312-TP304L	S-20134 0090	6,45	35,46
40400								

On behalf of Tecnimont/R

Piping Supervisor

R. Mancino

29-11-24



Number of Items : 1

Total Weight : 35,46

Signature	QA	Client
		Sergio Morales Date: 07-11-24
Date	2024-10-16 16:25:39	



CTA Group
This document is reproduced by a computerized system and is conform to the original
Customer : TECNIMONT SPA AFC

28

Kg 597 Mt 86,16 Pz No.: 14
Heat No.: S-20134 Cta's job: OC0001890 Date: 10/08/2023
P.O. No.: PO: Item: I3364303

7500110798 AMD.1 AMD: 1 DTD: 20230623 N.PRO: 4274 - PP+PE SINES (PORTUGAL)

REGD. OFFICE :
'Suraj House',
Opp. Usmanpura Garden, Ashram Road,
Ahmedabad - 380 014. Gujarat (INDIA)
Tel. : 0091-79-2754 0720 / 2754 0721
Fax : 0091-79-2754 0722
Email : suraj@suraljgroup.com



F / QA / 24 REV. NO. 10
WORKS :
Survey No. 779/A, Thol, Kadi - Sanand Highway,
Tel-Kadi, Dist. Mehsana, Gujarat (India)
Tel. : (02764) 274216 / 274717 Fax : (02764) 274419
Email : quality@suraljgroup.com
Visit us at www.suraljgroup.com

INSPECTION CERTIFICATE

In Accordance with EN 10204/3.1

Customer: Commerciale Tubi Acciaio S.P.A.	T.C No : 356	Date: 07.01.2023
Product : Austenitic S.S Seamless Cold Finish,Solution Annealed,Pickled & Passivated Pipes.	P.O.No : OS-0000123 Rev. 0	Date: 26.09.2022
	W.O.No : 2223/OEP400034	Date: 26.09.2022

Sr. No	Specification	Grade	Heat No.	Dimensions		Quantity			Hydro Test Pressure (Psi)
				NPS	SCH	Length Mtr	Pcs	Total Meter	
37	ASTM A-312 Ed.2019 SA-312 of ASME Sec.II Part "A" Ed.2019 ASME B36.19, EN 10216-5 TC1 NACE MR 0175/ISO 15156, NACE MR 0103	TP 304/304L 1.4301/ 1.4307	S-20134	3	10S	RL	85	528.250	1100

Chemical Analysis %

Heat No.	Required	C	Mn	P	S	Si	Cr	Ni	Mo	N	Ti
	Min	--	--	--	--	--	18.00	8.00	--	--	--
	Max	0.030	2.00	0.040	0.015	1.00	19.50	10.00	--	0.100	--
S-20134	Heat Analysis	0.024	1.70	0.040	0.009	0.38	18.22	8.18	--	0.087	--

Mechanical Test

Heat No.	Required				Gauge Width	Flattening Test	Hardness Test	IGC Test				
	Tensile strength Mpa	Yield strength		Elongation %				Impact Test	ASTM A-262 Practice"E" & ISO 3651-2 Method "A"			
		Rp0.2% Mpa	Rp 1 % Mpa	GL 50 mm 5.65VA					Max-90 HRB	100 Joule Min.(AVG)		
MAX	680	--	--	--	25.40	Satisfactory	75-78	N/A				
MIN	515	205	230	35 40								
S-20134	619.57	316.46	333.21	54.86 55.39								

Heat Treatment : Solution annealing conducted at 1045-1060°C temperature and rapid water quenching after final cold process.


Marking on pipes: SURAJ LTD SPECIFICATION GRADE SIZE

CFD EN 10216-5 TC1 EN GRADE SL NO. HEAT NO P O NO.

Remarks:

- * 100% Hydro test done at required pressure for 10 second holding time found satisfactory without any leakage.
- * 100% Visual, Dimensions(OD/THK/LENGTH) & Product Marking checked-satisfy the requirement of specification.
- * 100% Positive Material Identification (PMI) done by SL & conforming to grade as per specification.
- * Intergranular Corrosion Test (IGC) Conducted as per ASTM A262 Pr"E" & ISO 3651-2 method-A-No crack observed on bend portion at 20X.
- * Pickling and Passivation Conducted as per ASTM A-380.
- * "Approved acc.to AD 2000-MERKBLATT W0 and certified acc.to PED (2014/68/EU) by certification body for pressure equipment of TUV NORD SYSTEMS (NOTIFIED BODY,REG NO.:0045)"
- * Tensile test piece taken from the same lot as certified and tested in longitudinal direction.
- * Melting process:EAF+AOD & Material is free of mercury & radioactive contamination.

Prepared by



We hereby certify that the material described herein are in accordance with the specification and results comply with the requirements of the purchase order.

APPLUS QBO TCM
11 09 23

COMMERCIALE ACCIAIO S.p.A.
QUALITY CONTROL DEPARTMENT



Contract : P2300

Drawing : 2121-LO40B04-2

Welding and QC Report Per Spool

Job : P2300S

Material : Stainless Steel 304, 316, 317

Client : NERVION

Revision : 01

Spool : 01157

Spec : QXB-55-M

Project : ALBA

Piece Mark : 2121-LO40B04-2-SP06-01157

Weld data				Welding												Control													
Weld No.	Type	Dia /Thk	Sch Proc.	1st Pass	1st MTR	Final Pass	Final Pass	Final MTR	Dim	Date DIM	Visual	Date Visual	PT	Date PT	MT	Date MT	PMI	Date PMI	Ferite	Date Ferrite	PWHT	Date PWHT	BHN	Date BHN	Ultra	Date UT	Xray	Date Xray	
0014	SP	3	S10S																										

00111 | 11-10-2024

Notes:

Signature

Boccard Portugal QC	Client
	Sergio Morales Date: 07-11-24
16-10-2024 16:25:39	



Shop QC Inspection Report

P2308-001163

Client : NERVION
 Contract : P2308 / Project : ALBA
 Material: Stainless Steel 304, 316, 317

Job number: P2308S
 Spool N°: 01157
 Piece Mark: 2121-LO40B04-2-SP06-01157

Procedure / Instruction reference: 20.2 IT 011 MF 324 - Rev: A

Control Date: 11-10-2024

Remarks: The results refer to the controlled items

Actions / Tasks List	Required		Done/ Identified
	Yes	No	
Welder / weld list labels printed and pasted on the spool sheet	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Spool Barcode label printed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Spool is identified with the metal tag	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Spool stencil required (hard stamp low stress)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Joint preparation & cleanliness / spool dimensions checked	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Level, plumb, Two holes, flanges and internal alignment, Squareness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Material checked (type of material, rate, heat numbers, filler material, etc.)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Welders list match with actual welder stencil / Id. on pipe	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
PWHT- Spool identified as per Procedure / Instruction for PWHT	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
HT (Hardness Test)- Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
MT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
PT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
PMI - Welds identified as per Procedure / Instruction	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
FE (Ferrite test) - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
RT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
UT - Welds identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Spool identified (by marker) as per Procedure / Instruction (Job number, sheet number and Paint type if required)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Hydro - Spool identified as per Procedure / Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Cleanliness - Cleaned inside free of slag, scale, sand, weld spatter, cutting chips, etc. and blow out by compressed air	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

Comments:

Performed by: MATOS, MARCO (N2 VT/PT) Date: 11-10-2024 Signature 	QA/QC Inspection: RAIMUNDO, MARIANA Date: 16-10-2024 16:25:39 Signature 	Customer Inspection: Sergio Morales Date: 07-11-24 
--	---	--

On behalf of Tecnimont
 QC Welding Inspector

29/11/2024

Gabriel Boenfleisch
 INT'L'S P.R. CO., LTD.
 ISO EN 972 CERTIFICATION
 VT/PT/MT/RT-TÜV PA



Visual Examination Report (Welds)

P2308-001111

Contract : P2308

Job number: P2308S

Material: Stainless Steel 304, 316, 317

Client : NERVION

Spool N°: 01157

Procedure & Instructions: 4274-LZ-VD-FW31010370QAC04 - Rev: 1

Project : ALBA

Piece Mark: 2121-L040B04-2-SP06-01157

Testing Date: 11-10-2024

Remarks: The results refer to the controlled items

Unacceptable indications for welding

ACCEPTANCE CRITERIA : ASME B31.3	Weld reinforcement greater than specified in project procedure
The illumination of the surface must be at least 500 lux. However, a value of 1000lux is recommended	Any linear indications greater than specified in project procedure, surface porosity with rounded indications having a dimension greater than specified project procedure
Indications of lack of fusion open to the surface / Cracks located on external surfaces	Surface finish that could interfere with other testing required
Incomplete penetration of welds / Indications of undercut on surfaces which are greater than specified in project procedure	Misalignment greater than specified in applicable code or poor fit up of weld joints

Identification			Temp. (°F/°C)	Accepted			Technique Used	Comments
Weld No.	Weld Desc.	Welder		Rejected	Defect			
0014	3.0000 S10S SP-Pipe/Fitting Without Weld 0		17	X			Direct	

Sketch / Photo:

Sketch / Photo:
Defects
Clustered Porosity CP Porosity P Cap C Lack of Cleanup LC Hollow in Cap W Unibmly Porosity UP Slag S Undercut UC Crack CR Surface SU

Test Performed by: MATOS, MARCO (N2 VT/PT)

Date: 11-10-2024

QA/QC Inspection: RAIMUNDO, MARIANA

Customer Inspection:

Signature



Signature



Date: 07-11-24

The logo for Anpoamer, featuring a stylized 'A' inside a circle, followed by the company name "anpoamer" in lowercase and "ANPOAMER" in uppercase, with "ANPOAMER" partially obscured by a swoosh.

On behalf of Tecnimont
QC Welding Inspector

GABRIEL BOREZATU
Int'l. Mgmt. Resources
ISO EN 9171-2 certification Level 2
VIPT/MTM/TQT-TD-FD - PA

29/11/2024



Positive Material Identification Report (PMI)

P2308-001181

Client : NERVION
 Contract : P2308 / Project : ALBA

Remarks: The results refer to the controlled items

Job number: P2308S

Spool N°: 01157

Piece Mark: 2121-LO40B04-2-SP06-01157

Material:

Procedure / Instruction reference: 4274-LZ-VD-FW31010370QAC11 - Rev: 1

PMI Equipment : Niton XL3t800 Serial N° 32735 (FP01)

Equipment Deviation : + - 5%

Testing Date: 14-10-2024

Weld / Item No	Description	Reading Number	Chemical Elements										Accepted	Rejected	Comments
			%Ti	%Mo	%Cu	%Ni	%Fe	%Mn	%Cr	%Nb	%Al	%V			
2.2	3.0000 S10S PIPE, SEAMLESS, A312-TP304L (S-20134)	205	0	0	0	8	71	1	18	0	0	0	<input checked="" type="checkbox"/> X	<input type="checkbox"/>	

On behalf of Tecnimont
 QC Welding Inspector

GABRIEL BOFFELATO
 INTENSIW'S ROBOT
 ISO EN 9712 Certified Operator Level 2
 VIPI/TM/TNT-TOD-P-A

29/11/2024

Test Performed by: GONCALVES(QA), J. (N2 PT/RT) QA/QC Inspection: RAIMUNDO, MARIANA

Customer Inspection:

Sergio Morales

Date: 14-10-2024

Date: 16-10-2024 16:25:39

Date:

Signature



Signature



Signature

Date: 07-11-24



Boccard Portugal, Lda
Zona Industrial de Montalvo, Lote 3
Constância, Portugal 2250-999

Certificate of PMI Reading

XL3t-32735

Reading No	205
Mode	ALLOY
Time	2024-10-14 10:52
Duration	11.32
Sequence	Final
Alloy1	304SS : 0.62
Alloy2	No Match : *2.21
Flags	
SAMPLE	
HEAT	
LOT	
BATCH	
MISC	
NOTE	

	%	±	Error
Sb	< LOD	:	0.036
Sn	< LOD	:	0.045
Pd	< LOD	:	0.034
Ag	< LOD	:	0.127
Al	< LOD	:	80.000
Mo	0.057	±	0.008
Nb	< LOD	:	0.004
Zr	< LOD	:	0.003
Bi	< LOD	:	0.005
Pb	< LOD	:	0.011
Se	< LOD	:	0.005
W	< LOD	:	0.081
Zn	< LOD	:	0.025
Cu	0.161	±	0.075
Ni	8.110	±	0.276
Co	< LOD	:	0.467
Fe	71.468	±	0.424
Mn	1.462	±	0.188
Cr	18.058	±	0.244
V	< LOD	:	0.126
Ti	< LOD	:	0.136

On behalf of Tecnimont
QC Welding Inspector

Sergio Morales
Date: 07-11-24



GABRIEL BOCCARD
INTERNAUTIC CONSULTANT
ISO EN 971-1 certification Level 2
VTP/TMTR/07-TQFD-PA

29/11/2024